

Vulcan Close, Whitstable, Kent
Phase 1 (Plots 1 to 5)

Sweco UK Limited
3rd Floor, Eldon House
2 Eldon Street
London
EC2M 7LS
+44 (0) 20 3002 1210

Drainage Verification Report



30 April 2024
Project Reference: 65203468
Document Reference: 66200272-SWE-XX-XX-T-C-0001-P01- Vulcan
Drainage Verification
Revision: P01
Prepared For: Aspire Designer Homes

Status / Revisions

Rev.	Date	Reason for issue	Prepared	Reviewed	Approved
[1]	30.04.2024	Initial Issue	TC 30.04.2024	xx xx.xx.2024	xx xx.xx.2024

© Sweco 2021. This document is a Sweco confidential document; it may not be reproduced, stored in a retrieval system or transmitted in any form or by any means, electronic, photocopying, recording or otherwise disclosed in whole or in part to any third party without our express prior written consent. It should be used by you and the permitted disclosees for the purpose for which it has been submitted and for no other.

Table of contents

1	Drainage Verification Report	1
2	Drainage Strategy and Design Information	1
3	As Built Information	3
4	Works recommended	4
5	Summary	4

Appendices

Appendix A – Drainage Strategy	
Appendix B – Design Drawings	
Appendix C – Design Calculations	
Appendix D – As Built drawings	
Appendix E – As Built Crate Photos	
Appendix F – Pumping Station Commissioning sheet and photos	
Appendix G – CCTV Survey	

1 Drainage Verification Report

This report sets out the as built Surface Water drainage for Vulcan Close, Whitstable, Kent. It compares the design against the as built and confirms its suitability and fitness for purpose.

This report covers 'Phase 1' of the drainage installation which covers Plots 1 to 5 and the installation of the two pump stations and main carrier drainage.

2 Drainage Strategy and Design Information

The drainage strategy as submitted and approved at planning under Decision Notice 18/01280 dated 15 May 2019, and site generally under Reserved Matters approval CA/22/00779, is shown on the DHA drawing shown in in Appendix A.

The drainage strategy consists of traditional rainwater pipes for roof drainage with an impermeable surface for external paving drainage. Surface water attenuation crates and the pump station wet well provide surface water storage. The storm drainage drains to a surface water pumping station that discharges at an agreed flow rate to an adjacent public sewer.

Note that upstream of 'Phase 1' is a series of permeable paving and additional storage crates that form the wider drainage scheme (currently under construction). Plots 1 to 5 do not rely on any upstream storage and therefore can operate independently of Phase 2.

This report is therefore intended to deal with Phase 1 of the drainage only.

Condition 15 of the Decision Notice 18/01280 states:

- 15 The development hereby permitted shall not be occupied until a Verification Report pertaining to the surface water drainage system, carried out by a suitably qualified professional, has been submitted to and approved in writing by the Local Planning Authority demonstrating the suitable operation of the drainage system such that flood risk is appropriately managed, as approved by the Lead Local Flood Authority. The Report shall contain information and evidence (including photographs) of earthworks; details and locations of inlets, outlets and control structures; extent of planting; details of materials utilised in construction including subsoil, topsoil, aggregate and membrane liners; scale drawings; and topographical survey of 'as constructed' features.

REASON: To ensure adequate drainage provision and to prevent pollution, in accordance with policies CC11, CC12, CC13 and QL12 of the Canterbury District Local Plan 2017, the National Planning Policy Framework.

A detailed surface water drainage design was completed by Sweco Consulting Engineers in August 2021. The design is shown on the following drawings, which are included in Appendix B.

Drainage Layout	65203468-SWE-ZZ-XX-DR-C-0002 Rev P12
Drained Areas	65203468-SWE-ZZ-XX-DR-C-0003 Rev P6
Drainage Details	65203468-SWE-ZZ-XX-DR-C-0005 Rev P2
Drainage Details	65203468-SWE-ZZ-XX-DR-C-0006 Rev P2
Drainage Details	65203468-SWE-ZZ-XX-DR-C-0007 Rev P2
Drainage Details	65203468-SWE-ZZ-XX-DR-C-0008 Rev P2
Pump Station Details	65203468-SWE-ZZ-XX-DR-C-0010 Rev P4

The Phase 1 development drains by gravity through traditional rainwater pipes for the roofs and impermeable paving for the external paving, attenuated by use of the pump station flow rate to agreed run off rates. Attenuation is provided by storage crates and pump station wet well.

Calculations are shown in Appendix C.

3 As Built Information

Site visits were undertaken during construction and regular contact maintained with the Site Team. Drainage RFI's were answered when raised.

The following information has been compiled during construction:

Appendix D contains an As-Built survey of the Phase 1 drainage.

Comments: The as built drawing shows the drainage was built in accordance with the design and within Construction tolerance. The storage crates are built to the correct size and volume. The pumping station wet well and pumps have been built and successfully commissioned.

Appendix E contains photos of the crate system during construction.

Comments: The photos show the correct crate size and specification being installed. The crates are correctly wrapped and jointed. All inlets / outlets are suitably wrapped and sealed. The high level overflows and vents are shown being installed.

All materials are in accordance with the design and the quantities / specifications are as expected.

Appendix F contains commissioning sheet and photos of the installation of the pump station.

Comments: The photos show the pump stations being installed in accordance with the design drawings and manufacturers recommendations. The pump stations are as specified and the manufacturer has confirmed that they have been installed to their satisfaction and successfully commissioned.

The pump stations are covered by a manufacturers supplied maintenance and service agreement.

Appendix G contains a copy of the as built CCTV survey.

Comments: The CCTV survey shows the drainage to have been built to standard and specification. Some construction material needs to be cleaned from the drainage network and is in line with what's expected on a current live and under construction site.

No construction defects were noted (comments on the CCTV report noting defects are on existing drainage runs built / maintained by others).

4 Works recommended

Sweco recommend the Phase 1 drainage is jetted clean prior to first occupation, and on completion of the Phase 2 (upstream) elements.

5 Summary

Visits to site and the record information provided show the drainage has been constructed in a safe, sound and competent manner, in line with the design presented to the Contractor and good building practice.


The drainage has been built in line and level to the design and within accepted construction tolerances.

There were no noted relaxations to design standards or construction issues noted.

Appendix A – Drainage Strategy














Appendix B – Design Drawings

Appendix C – Design Calculations

Sweco UK Limited		Page 1
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	


STORM SEWER DESIGN by the Modified Rational Method

Network Design Table for Storm

PN	Length (m)	Fall (m)	Slope (1:X)	I.Area (ha)	T.E. (mins)	Base Flow (l/s)	k (mm)	HYD SECT	DIA (mm)	Section Type	Auto Design
S1.000	46.790	0.240	195.0	0.114	3.00	0.0	0.600	o	150	Pipe/Conduit	
S2.000	3.106	0.053	58.6	0.004	3.00	0.0	0.600	o	100	Pipe/Conduit	
S3.000	12.280	0.210	58.5	0.013	3.00	0.0	0.600	o	100	Pipe/Conduit	
S1.001	16.446	0.175	94.0	0.000	0.00	0.0	0.600	o	100	Pipe/Conduit	
S4.000	8.474	0.080	105.9	0.041	3.00	0.0	0.600	o	150	Pipe/Conduit	
S4.001	11.109	0.140	79.4	0.009	0.00	0.0	0.600	o	150	Pipe/Conduit	
S4.002	11.337	0.075	151.2	0.000	0.00	0.0	0.600	o	225	Pipe/Conduit	
S5.000	8.012	0.040	200.3	0.042	3.00	0.0	0.600	o	150	Pipe/Conduit	
S5.001	0.904	0.090	10.0	0.020	0.00	0.0	0.600	o	150	Pipe/Conduit	
S4.003	4.433	0.100	44.3	0.006	0.00	0.0	0.600	o	225	Pipe/Conduit	
S4.004	12.842	0.200	64.2	0.006	0.00	0.0	0.600	o	225	Pipe/Conduit	
S1.002	23.803	0.225	105.8	0.045	0.00	0.0	0.600	o	300	Pipe/Conduit	
S6.000	19.568	0.160	122.3	0.036	3.00	0.0	0.600	o	225	Pipe/Conduit	







Network Results Table

PN	Rain (mm/hr)	T.C. (mins)	US/IL (m)	Σ I.Area (ha)	Σ Base Flow (l/s)	Foul (l/s)	Add Flow (l/s)	Vel (m/s)	Cap (l/s)	Flow (l/s)
S1.000	0.00	4.09	13.140	0.114	0.0	0.0	0.0	0.72	12.7	0.0
S2.000	0.00	3.05	13.550	0.004	0.0	0.0	0.0	1.01	7.9	0.0
S3.000	0.00	3.20	13.700	0.013	0.0	0.0	0.0	1.01	7.9	0.0
S1.001	0.00	4.43	12.900	0.131	0.0	0.0	0.0	0.79	6.2	0.0
S4.000	0.00	3.14	13.270	0.041	0.0	0.0	0.0	0.98	17.2	0.0
S4.001	0.00	3.31	13.190	0.050	0.0	0.0	0.0	1.13	20.0	0.0
S4.002	0.00	3.49	12.975	0.050	0.0	0.0	0.0	1.06	42.2	0.0
S5.000	0.00	3.19	13.210	0.042	0.0	0.0	0.0	0.71	12.5	0.0
S5.001	0.00	3.19	13.170	0.062	0.0	0.0	0.0	3.20	56.6	0.0
S4.003	0.00	3.52	12.900	0.118	0.0	0.0	0.0	1.97	78.3	0.0
S4.004	0.00	3.66	12.800	0.124	0.0	0.0	0.0	1.63	65.0	0.0
S1.002	0.00	4.69	12.525	0.300	0.0	0.0	0.0	1.53	108.0	0.0
S6.000	0.00	3.28	13.170	0.036	0.0	0.0	0.0	1.18	47.0	0.0

Sweco UK Limited		Page 2
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	


STORM SEWER DESIGN by the Modified Rational Method

Network Design Table for Storm

PN	Length (m)	Fall (m)	Slope (1:X)	I.Area (ha)	T.E. (mins)	Base Flow (l/s)	k (mm)	HYD SECT	DIA (mm)	Section Type	Auto Design
S6.001	2.990	0.300	10.0	0.000	0.00	0.0	0.600	o	225	Pipe/Conduit	
S1.003	7.114	0.050	142.3	0.000	0.00	0.0	0.600	o	300	Pipe/Conduit	
S7.000	7.144	0.095	75.2	0.024	3.00	0.0	0.600	o	150	Pipe/Conduit	
S7.001	2.035	0.204	10.0	0.000	0.00	0.0	0.600	o	225	Pipe/Conduit	
S1.004	6.797	0.050	135.9	0.000	0.00	0.0	0.600	o	300	Pipe/Conduit	
S1.005	2.919	0.020	146.0	0.000	0.00	0.0	0.600	o	150	Pipe/Conduit	

Network Results Table

PN	Rain (mm/hr)	T.C. (mins)	US/IL (m)	Σ I.Area (ha)	Σ Base Flow (l/s)	Foul (l/s)	Add Flow (l/s)	Vel (m/s)	Cap (l/s)	Flow (l/s)
S6.001	0.00	3.29	13.010	0.036	0.0	0.0	0.0	4.17	165.8	0.0
S1.003	0.00	4.78	12.300	0.336	0.0	0.0	0.0	1.32	93.0	0.0
S7.000	0.00	3.10	12.960	0.024	0.0	0.0	0.0	1.16	20.5	0.0
S7.001	0.00	3.11	12.790	0.024	0.0	0.0	0.0	4.17	165.7	0.0
S1.004	0.00	4.87	12.250	0.360	0.0	0.0	0.0	1.35	95.2	0.0
S1.005	0.00	4.93	12.200	0.360	0.0	0.0	0.0	0.83	14.7	0.0

Sweco UK Limited		Page 3
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze		Network 2020.1

Area Summary for Storm

Pipe Number	PIMP Type	PIMP Name	PIMP (%)	Gross Area (ha)	Imp. Area (ha)	Pipe Total (ha)
1.000	-	-	100	0.114	0.114	0.114
2.000	-	-	100	0.004	0.004	0.004
3.000	-	-	100	0.013	0.013	0.013
1.001	-	-	100	0.000	0.000	0.000
4.000	-	-	100	0.041	0.041	0.041
4.001	-	-	100	0.009	0.009	0.009
4.002	-	-	100	0.000	0.000	0.000
5.000	-	-	100	0.042	0.042	0.042
5.001	-	-	100	0.020	0.020	0.020
4.003	-	-	100	0.006	0.006	0.006
4.004	-	-	100	0.006	0.006	0.006
1.002	-	-	100	0.045	0.045	0.045
6.000	-	-	100	0.036	0.036	0.036
6.001	-	-	100	0.000	0.000	0.000
1.003	-	-	100	0.000	0.000	0.000
7.000	-	-	100	0.024	0.024	0.024
7.001	-	-	100	0.000	0.000	0.000
1.004	-	-	100	0.000	0.000	0.000
1.005	-	-	100	0.000	0.000	0.000
				Total	Total	Total
				0.360	0.360	0.360

Free Flowing Outfall Details for Storm

Outfall Pipe Number	Outfall Name	C. Level (m)	I. Level (m)	Min I. Level (m)	D,L (mm)	W (mm)
---------------------	--------------	--------------	--------------	------------------	----------	--------

S1.005	S	14.550	12.180	0.000	0	0
--------	---	--------	--------	-------	---	---


Simulation Criteria for Storm

Volumetric Runoff Coeff	0.750	Additional Flow - % of Total Flow	0.000
Areal Reduction Factor	1.000	MADD Factor * 10m ³ /ha Storage	2.000
Hot Start (mins)	0	Inlet Coefficient	0.800
Hot Start Level (mm)	0	Flow per Person per Day (l/per/day)	0.000
Manhole Headloss Coeff (Global)	0.500	Run Time (mins)	60
Foul Sewage per hectare (l/s)	0.000	Output Interval (mins)	1

Number of Input Hydrographs	0	Number of Storage Structures	2
Number of Online Controls	2	Number of Time/Area Diagrams	0
Number of Offline Controls	0	Number of Real Time Controls	0


Synthetic Rainfall Details

Rainfall Model	FEH	Site Location	D2 (1km)	0.000
Return Period (years)	100	C (1km)	0.000	D3 (1km) 0.000
FEH Rainfall Version	1999	D1 (1km)	0.000	E (1km) 0.000

Sweco UK Limited		Page 4
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22	Designed by BP	
File 65203468-SWE-ZZ-XX-CA-C...	Checked by TC	
Innovyze	Network 2020.1	

Synthetic Rainfall Details

F (1km) 0.000 Winter Storms Yes Cv (Winter) 0.840
Summer Storms Yes Cv (Summer) 0.750 Storm Duration (mins) 30

Sweco UK Limited		Page 5
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

Online Controls for Storm

Hydro-Brake® Optimum Manhole: SSW10, DS/PN: S1.001, Volume (m³): 2.5

Unit Reference	MD-SHE-0046-1000-1100-1000
Design Head (m)	1.100
Design Flow (l/s)	1.0
Flush-Flo™	Calculated
Objective	Minimise upstream storage
Application	Surface
Sump Available	Yes
Diameter (mm)	46
Invert Level (m)	12.900
Minimum Outlet Pipe Diameter (mm)	75
Suggested Manhole Diameter (mm)	1200

Control Points	Head (m)	Flow (l/s)
Design Point (Calculated)	1.100	1.0
Flush-Flo™	0.200	0.8
Kick-Flo®	0.408	0.6
Mean Flow over Head Range	-	0.8


The hydrological calculations have been based on the Head/Discharge relationship for the Hydro-Brake® Optimum as specified. Should another type of control device other than a Hydro-Brake Optimum® be utilised then these storage routing calculations will be invalidated

Depth (m)	Flow (l/s)	Depth (m)	Flow (l/s)	Depth (m)	Flow (l/s)	Depth (m)	Flow (l/s)
0.100	0.7	1.200	1.0	3.000	1.6	7.000	2.3
0.200	0.8	1.400	1.1	3.500	1.7	7.500	2.4
0.300	0.8	1.600	1.2	4.000	1.8	8.000	2.5
0.400	0.7	1.800	1.2	4.500	1.9	8.500	2.5
0.500	0.7	2.000	1.3	5.000	2.0	9.000	2.6
0.600	0.8	2.200	1.4	5.500	2.1	9.500	2.7
0.800	0.9	2.400	1.4	6.000	2.2		
1.000	1.0	2.600	1.5	6.500	2.2		

Pump Manhole: SSWPS, DS/PN: S1.005, Volume (m³): 3.1

Invert Level (m) 12.200

Depth (m)	Flow (l/s)	Depth (m)	Flow (l/s)
0.001	18.0000	5.000	18.0000

Sweco UK Limited		Page 6
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

Storage Structures for Storm


Porous Car Park Manhole: SSW9, DS/PN: S1.000

Infiltration Coefficient Base (m/hr)	0.00000	Width (m)	22.6
Membrane Percolation (mm/hr)	1000	Length (m)	25.0
Max Percolation (l/s)	156.9	Slope (1:X)	500.0
Safety Factor	2.0	Depression Storage (mm)	5
Porosity	0.30	Evaporation (mm/day)	3
Invert Level (m)	13.400	Cap Volume Depth (m)	0.650

Cellular Storage Manhole: SSW7, DS/PN: S1.003

Invert Level (m)	12.300	Safety Factor	2.0
Infiltration Coefficient Base (m/hr)	0.00000	Porosity	0.95
Infiltration Coefficient Side (m/hr)	0.00000		

Depth (m)	Area (m ²)	Inf. Area (m ²)	Depth (m)	Area (m ²)	Inf. Area (m ²)
0.000	66.5	0.0	1.201	0.0	0.0
1.200	66.5	0.0			

Sweco UK Limited		Page 7
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

2 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

Simulation Criteria

Areal Reduction Factor 1.000 Additional Flow - % of Total Flow 0.000
Hot Start (mins) 0 MADD Factor * 10m³/ha Storage 2.000
Hot Start Level (mm) 0 Inlet Coefficient 0.800
Manhole Headloss Coeff (Global) 0.500 Flow per Person per Day (l/per/day) 0.000
Foul Sewage per hectare (l/s) 0.000

Number of Input Hydrographs 0 Number of Storage Structures 2
Number of Online Controls 2 Number of Time/Area Diagrams 0
Number of Offline Controls 0 Number of Real Time Controls 0


Synthetic Rainfall Details

Rainfall Model FEH
FEH Rainfall Version 2013
Site Location GB 608500 165050 TR 08500 65050
Data Type Catchment
Cv (Summer) 0.750
Cv (Winter) 0.840

Margin for Flood Risk Warning (mm) 450.0
Analysis Timestep 2.5 Second Increment (Extended)
DTS Status OFF
DVD Status ON
Inertia Status ON

Profile(s) Summer and Winter
Duration(s) (mins) 60, 120, 180, 240, 360, 480, 600, 720, 960, 1440
Return Period(s) (years) 2, 30, 100
Climate Change (%) 0, 40, 45


PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.
S1.000	SSW9	360 Winter	2	+0%	2/60 Summer			
S2.000	SPPIC	60 Summer	2	+0%	30/120 Summer			
S3.000	SPPIC	60 Summer	2	+0%	100/120 Winter	100/960 Winter		
S1.001	SSW10	60 Summer	2	+0%	2/60 Summer			
S4.000	SSW1	60 Summer	2	+0%	100/60 Summer			
S4.001	SSW2	60 Summer	2	+0%	100/60 Summer			
S4.002	SSW3	60 Summer	2	+0%	100/60 Summer			
S5.000	SHD1	60 Summer	2	+0%	30/60 Summer			
S5.001	SHD2	60 Summer	2	+0%	100/60 Summer			
S4.003	SSW4	60 Summer	2	+0%	100/60 Summer			
S4.004	SSW5	60 Summer	2	+0%	100/60 Summer			
S1.002	SSW6	60 Summer	2	+0%	30/60 Winter			
S6.000	SHD3	60 Summer	2	+0%				
S6.001	SHD4	60 Summer	2	+0%				
S1.003	SSW7	60 Summer	2	+0%	30/60 Summer			

Sweco UK Limited		Page 8
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

2 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

PN	US/MH Name	Water Level (m)	Surcharged Depth (m)	Flooded Volume (m³)	Flow / Overflow Cap. (l/s)	Half Drain Pipe		Status
						Time (mins)	Flow (l/s)	
S1.000	SSW9	13.504	0.214	0.000	0.11	217	1.3	SURCHARGED
S2.000	SPPIC	13.566	-0.084	0.000	0.06		0.4	OK
S3.000	SPPIC	13.728	-0.072	0.000	0.17		1.3	OK
S1.001	SSW10	13.525	0.525	0.000	0.13		0.8	SURCHARGED
S4.000	SSW1	13.323	-0.097	0.000	0.27		4.0	OK
S4.001	SSW2	13.243	-0.097	0.000	0.27		4.8	OK
S4.002	SSW3	13.029	-0.171	0.000	0.13		4.8	OK
S5.000	SHD1	13.274	-0.086	0.000	0.38		4.1	OK
S5.001	SHD2	13.227	-0.093	0.000	0.31		5.8	OK
S4.003	SSW4	12.976	-0.149	0.000	0.25		11.1	OK
S4.004	SSW5	12.869	-0.156	0.000	0.21		11.7	OK
S1.002	SSW6	12.607	-0.218	0.000	0.17		16.2	OK
S6.000	SHD3	13.213	-0.182	0.000	0.08		3.5	OK
S6.001	SHD4	13.041	-0.194	0.000	0.05		3.5	OK
S1.003	SSW7	12.402	-0.198	0.000	0.25	21	15.4	OK


PN	US/MH Name	Level Exceeded
S1.000	SSW9	
S2.000	SPPIC	
S3.000	SPPIC	1
S1.001	SSW10	
S4.000	SSW1	
S4.001	SSW2	
S4.002	SSW3	
S5.000	SHD1	
S5.001	SHD2	
S4.003	SSW4	
S4.004	SSW5	
S1.002	SSW6	
S6.000	SHD3	
S6.001	SHD4	
S1.003	SSW7	

Sweco UK Limited		Page 9
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

2 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.	Water Level (m)
S7.000	SSW11	60	Summer	2	+0%	100/60	Winter		12.996
S7.001	SSW12	60	Summer	2	+0%	100/60	Summer		12.818
S1.004	SSW8	60	Summer	2	+0%	30/60	Summer		12.356
S1.005	SSWPS	60	Summer	2	+0%	30/60	Summer		12.201

PN	US/MH Name	Depth (m)	Surcharged Volume (m ³)	Flooded Flow / Cap. (l/s)	Half Drain Time (mins)	Pipe Flow (l/s)	Status	Level Exceeded
S7.000	SSW11	-0.114	0.000	0.13		2.4	OK	
S7.001	SSW12	-0.197	0.000	0.04		2.4	OK	
S1.004	SSW8	-0.194	0.000	0.27		16.9	OK	
S1.005	SSWPS	-0.149	0.000	1.58		16.8	OK	

Sweco UK Limited		Page 10
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

30 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

Simulation Criteria

Areal Reduction Factor 1.000 Additional Flow - % of Total Flow 0.000
Hot Start (mins) 0 MADD Factor * 10m³/ha Storage 2.000
Hot Start Level (mm) 0 Inlet Coefficient 0.800
Manhole Headloss Coeff (Global) 0.500 Flow per Person per Day (l/per/day) 0.000
Foul Sewage per hectare (l/s) 0.000

Number of Input Hydrographs 0 Number of Storage Structures 2
Number of Online Controls 2 Number of Time/Area Diagrams 0
Number of Offline Controls 0 Number of Real Time Controls 0


Synthetic Rainfall Details

Rainfall Model FEH
FEH Rainfall Version 2013
Site Location GB 608500 165050 TR 08500 65050
Data Type Catchment
Cv (Summer) 0.750
Cv (Winter) 0.840

Margin for Flood Risk Warning (mm) 450.0
Analysis Timestep 2.5 Second Increment (Extended)
DTS Status OFF
DVD Status ON
Inertia Status ON

Profile(s) Summer and Winter
Duration(s) (mins) 60, 120, 180, 240, 360, 480, 600, 720, 960, 1440
Return Period(s) (years) 2, 30, 100
Climate Change (%) 0, 40, 45


PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.
S1.000	SSW9	720 Winter	30	+40%	2/60 Summer			
S2.000	SPPIC	720 Winter	30	+40%	30/120 Summer			
S3.000	SPPIC	720 Winter	30	+40%	100/120 Winter	100/960 Winter		
S1.001	SSW10	720 Winter	30	+40%	2/60 Summer			
S4.000	SSW1	60 Summer	30	+40%	100/60 Summer			
S4.001	SSW2	60 Summer	30	+40%	100/60 Summer			
S4.002	SSW3	60 Summer	30	+40%	100/60 Summer			
S5.000	SHD1	60 Summer	30	+40%	30/60 Summer			
S5.001	SHD2	60 Summer	30	+40%	100/60 Summer			
S4.003	SSW4	60 Summer	30	+40%	100/60 Summer			
S4.004	SSW5	60 Summer	30	+40%	100/60 Summer			
S1.002	SSW6	60 Winter	30	+40%	30/60 Winter			
S6.000	SHD3	60 Summer	30	+40%				
S6.001	SHD4	60 Summer	30	+40%				
S1.003	SSW7	60 Winter	30	+40%	30/60 Summer			

Sweco UK Limited		Page 11
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

30 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

PN	US/MH Name	Water Level (m)	Surcharged Depth (m)	Flooded Volume (m³)	Flow / Overflow Cap. (l/s)	Half Drain Pipe		Status
						Time (mins)	Flow (l/s)	
S1.000	SSW9	13.799	0.509	0.000	0.07	659	0.9	SURCHARGED
S2.000	SPPIC	13.792	0.142	0.000	0.03		0.2	SURCHARGED
S3.000	SPPIC	13.793	-0.007	0.000	0.08		0.6	OK
S1.001	SSW10	13.792	0.792	0.000	0.15		0.9	SURCHARGED
S4.000	SSW1	13.377	-0.043	0.000	0.85		12.9	OK
S4.001	SSW2	13.298	-0.042	0.000	0.87		15.6	OK
S4.002	SSW3	13.085	-0.115	0.000	0.44		15.6	OK
S5.000	SHD1	13.375	0.015	0.000	1.22		13.2	SURCHARGED
S5.001	SHD2	13.319	-0.001	0.000	1.00		18.8	OK
S4.003	SSW4	13.055	-0.070	0.000	0.81		36.2	OK
S4.004	SSW5	12.937	-0.088	0.000	0.68		38.0	OK
S1.002	SSW6	12.864	0.039	0.000	0.43		41.2	SURCHARGED
S6.000	SHD3	13.249	-0.146	0.000	0.27		11.3	OK
S6.001	SHD4	13.067	-0.168	0.000	0.15		11.3	OK
S1.003	SSW7	12.837	0.237	0.000	0.32	31	19.6	SURCHARGED


PN	US/MH Name	Level Exceeded
S1.000	SSW9	
S2.000	SPPIC	
S3.000	SPPIC	1
S1.001	SSW10	
S4.000	SSW1	
S4.001	SSW2	
S4.002	SSW3	
S5.000	SHD1	
S5.001	SHD2	
S4.003	SSW4	
S4.004	SSW5	
S1.002	SSW6	
S6.000	SHD3	
S6.001	SHD4	
S1.003	SSW7	

Sweco UK Limited		Page 12
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

30 year Return Period Summary of Critical Results by Maximum Level (Rank 1)
for Storm

PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.	Water Level (m)
S7.000	SSW11	60 Summer	30	+40%	100/60 Winter				13.028
S7.001	SSW12	60 Summer	30	+40%	100/60 Summer				12.841
S1.004	SSW8	60 Winter	30	+40%	30/60 Summer				12.834
S1.005	SSWPS	60 Winter	30	+40%	30/60 Summer				12.829

PN	US/MH Name	Surcharged Depth (m)	Flooded Volume (m ³)	Flow / Overflow Cap. (l/s)	Half Drain Time (mins)	Pipe Flow (l/s)	Status	Level Exceeded
S7.000	SSW11	-0.082	0.000	0.43		7.5	OK	
S7.001	SSW12	-0.174	0.000	0.12		7.5	OK	
S1.004	SSW8	0.284	0.000	0.36		21.9	SURCHARGED	
S1.005	SSWPS	0.479	0.000	1.69		18.0	SURCHARGED	

Sweco UK Limited		Page 13
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

100 year Return Period Summary of Critical Results by Maximum Level (Rank 1) for Storm

Simulation Criteria

Areal Reduction Factor 1.000 Additional Flow - % of Total Flow 0.000
Hot Start (mins) 0 MADD Factor * 10m³/ha Storage 2.000
Hot Start Level (mm) 0 Inlet Coefficient 0.800
Manhole Headloss Coeff (Global) 0.500 Flow per Person per Day (l/per/day) 0.000
Foul Sewage per hectare (l/s) 0.000

Number of Input Hydrographs 0 Number of Storage Structures 2
Number of Online Controls 2 Number of Time/Area Diagrams 0
Number of Offline Controls 0 Number of Real Time Controls 0


Synthetic Rainfall Details

Rainfall Model FEH
FEH Rainfall Version 2013
Site Location GB 608500 165050 TR 08500 65050
Data Type Catchment
Cv (Summer) 0.750
Cv (Winter) 0.840

Margin for Flood Risk Warning (mm) 450.0
Analysis Timestep 2.5 Second Increment (Extended)
DTS Status OFF
DVD Status ON
Inertia Status ON

Profile(s) Summer and Winter
Duration(s) (mins) 60, 120, 180, 240, 360, 480, 600, 720, 960, 1440
Return Period(s) (years) 2, 30, 100
Climate Change (%) 0, 40, 45


PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.
S1.000	SSW9	960 Winter	100	+45%	2/60 Summer			
S2.000	SPPIC	960 Winter	100	+45%	30/120 Summer			
S3.000	SPPIC	960 Winter	100	+45%	100/120 Winter	100/960 Winter		
S1.001	SSW10	960 Winter	100	+45%	2/60 Summer			
S4.000	SSW1	60 Summer	100	+45%	100/60 Summer			
S4.001	SSW2	60 Summer	100	+45%	100/60 Summer			
S4.002	SSW3	60 Winter	100	+45%	100/60 Summer			
S5.000	SHD1	60 Summer	100	+45%	30/60 Summer			
S5.001	SHD2	60 Summer	100	+45%	100/60 Summer			
S4.003	SSW4	60 Winter	100	+45%	100/60 Summer			
S4.004	SSW5	60 Winter	100	+45%	100/60 Summer			
S1.002	SSW6	60 Winter	100	+45%	30/60 Winter			
S6.000	SHD3	60 Summer	100	+45%				
S6.001	SHD4	60 Winter	100	+45%				
S1.003	SSW7	60 Winter	100	+45%	30/60 Summer			

Sweco UK Limited		Page 14
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

100 year Return Period Summary of Critical Results by Maximum Level (Rank 1) for Storm

PN	US/MH Name	Water Level (m)	Surcharged Depth (m)	Flooded Volume (m³)	Flow / Overflow Cap. (l/s)	Half Drain Pipe		Status
						Time (mins)	Flow (l/s)	
S1.000	SSW9	14.279	0.989	0.000	0.09		1.1	FLOOD RISK
S2.000	SPPIC	14.270	0.620	0.000	0.03		0.2	FLOOD RISK
S3.000	SPPIC	14.270	0.470	0.040	0.09		0.7	FLOOD
S1.001	SSW10	14.270	1.270	0.000	0.18		1.1	FLOOD RISK
S4.000	SSW1	13.488	0.068	0.000	1.12		17.0	SURCHARGED
S4.001	SSW2	13.383	0.043	0.000	1.15		20.7	SURCHARGED
S4.002	SSW3	13.311	0.111	0.000	0.46		16.4	SURCHARGED
S5.000	SHD1	13.495	0.135	0.000	1.59		17.2	SURCHARGED
S5.001	SHD2	13.390	0.070	0.000	1.35		25.4	SURCHARGED
S4.003	SSW4	13.295	0.170	0.000	0.86		38.3	SURCHARGED
S4.004	SSW5	13.228	0.203	0.000	0.71		39.6	SURCHARGED
S1.002	SSW6	13.184	0.359	0.000	0.53		51.1	SURCHARGED
S6.000	SHD3	13.263	-0.132	0.000	0.36		15.3	OK
S6.001	SHD4	13.143	-0.092	0.000	0.15		11.8	OK
S1.003	SSW7	13.141	0.541	0.000	0.33	43	20.2	SURCHARGED

PN	US/MH Name	Level Exceeded
S1.000	SSW9	
S2.000	SPPIC	
S3.000	SPPIC	1
S1.001	SSW10	
S4.000	SSW1	
S4.001	SSW2	
S4.002	SSW3	
S5.000	SHD1	
S5.001	SHD2	
S4.003	SSW4	
S4.004	SSW5	
S1.002	SSW6	
S6.000	SHD3	
S6.001	SHD4	
S1.003	SSW7	

Sweco UK Limited		Page 15
Grove House Mansion Gate Drive Leeds LS7 4DN	65203468 Vulcan Close SW Network - Rev C	
Date 03/10/22 File 65203468-SWE-ZZ-XX-CA-C...	Designed by BP Checked by TC	
Innovyze	Network 2020.1	

100 year Return Period Summary of Critical Results by Maximum Level (Rank 1) for Storm


PN	US/MH Name	Storm	Return Period	Climate Change	First (X) Surcharge	First (Y) Flood	First (Z) Overflow	Overflow Act.	Water Level (m)
S7.000	SSW11	60	Winter	100	+45%	100/60	Winter		13.146
S7.001	SSW12	60	Winter	100	+45%	100/60	Summer		13.137
S1.004	SSW8	60	Winter	100	+45%	30/60	Summer		13.136
S1.005	SSWPS	60	Winter	100	+45%	30/60	Summer		13.128


PN	US/MH Name	Surcharged Depth (m)	Flooded Volume (m ³)	Flow / Overflow Cap. (l/s)	Half Drain Time (mins)	Pipe Flow (l/s)	Status	Level Exceeded
S7.000	SSW11	0.036	0.000	0.45		7.9	SURCHARGED	
S7.001	SSW12	0.122	0.000	0.12		7.9	SURCHARGED	
S1.004	SSW8	0.586	0.000	0.37		22.4	SURCHARGED	
S1.005	SSWPS	0.778	0.000	1.69		18.0	SURCHARGED	

Appendix D – As Built drawings



Appendix E – As Built Crate Photos





Appendix F – Pumping Station Commissioning sheet and photos



T-T Projects Engineer's Report

K11788 SW / ASPIRE DESIGNER HOMES /
Commissioning / Planned / Projects 2

Complete

Score	29 / 29 (100%)	Flagged items	1	Actions	0
Project Ref					K11788 SW
Client					ASPIRE DESIGNER HOMES
Site Contact					Chris
Telephone					07778 119466
Site Attended By					Projects 2
Visit Type					Commissioning
Planned or Unexpected Return Visit?					Planned
Location					Vulcan Close Whitstable Kent CT5 4LZ United Kingdom (51.34919858045128, 1.0178081164183812)
What3Words (app) Exact location Details					///twigs.burden.grunt

Flagged items

1 flagged

Gas Readings

Confined Space Entry Required?

Yes

Report

21 / 21 (100%)

Site Health and Safety

Induction Completed

Yes

Permits Recieved

N/A

Report Type

K Job Installation and
Commissioning

Critical Electrical Supply Characteristics

2 / 2 (100%)

Electrical Supply

3ph N + E

Electrical Supply Direct from Distribution Network Operator

No

**No to above would infer supply from another building,
Distribution Board or generator source etc. - Enter Details**

Distribution board fed from TNC-S supply within kiosk

Project Details

Liquid

Storm Water

Temporary Lifting for Install Purposes

T-T Equipment

Style

Jupiter

Pump Connection

Duckfoot Autocoupling

Condition of Construction

No Issues

Is Site Ready in Accordance with Received Checklist?

Yes

Test Meters Used

2 / 2 (100%)

Test Meters Used 1

1 / 1 (100%)

Test Meter Description

T-243 MEGGER MFT1721-BS
MULTIFUNCTION TESTER

Test Meters Used 2

1 / 1 (100%)

Test Meter Description

T-262 CLAMPMETER AMPROBE
AMP-220

Visual Inspection

Harness	Pass
Tripod	Pass
PPE (Hard Hat / Steel Toe Cap Boots Etc)	Pass

Key Components

17 / 17 (100%)

1. Power Connected to the Panel • Check correct voltage (230V / 400V)	Yes
2. Drilled Panel and Installed Glands	Yes
3. Guide Rail System Installed	Yes
4. Lifting Chains Put Onto Pumps	Yes
5. Pump Rotation Check	Pass
6. Lowered Pumps into Chamber	Yes
7. Float Switch Assembly Made • Chain Cut to Correct Length • Floats Installed in Chamber	Yes
8. Junction Boxes Installed	N/A
9. Cables Pulled Through Duct into Junction Boxes/Control Panel	Yes
10. Terminated Cables in Junction Box(es)/Control Panel	Yes
11. Valve Opened	Yes
12. Pumps Run Check	Pass
13. Check Running Current With Both Pumps in Auto	Pass
14. Float Sequence Checked	Pass
15. Overloads Set Up	Yes
16. Stop Level Checked	Pass
17. Ducts Foamed	Yes

Photo




Photo 1

18. Check Telemetry for Signal and Function

No Faults

Telemetry Unit Telephone No:

N.a

**Dial Out No 1:
(Main number programmed at commissioning stage to be recorded - any additional numbers available in telemetry manual)**

N.a


Screenshot of Completed Test



Photo 2

19. Station Left

Switched On in Auto

Pumps / Motors / Other Equipment	3 / 3 (100%)
Pumps / Motors	2 / 2 (100%)
No of Pumps / Motors Checked	2
Pump / Motor	1 / 1 (100%)
Pump / Motor 1	1 / 1 (100%)
Pump / Motor	1
Starting Method	DOL
Serial No	300030693
Pump / Motor Type	DGG 300/4/100
Full Load Current (A)	5.2
Winding Resistance (Ω)	6.36 x3
Insulation Resistance (MΩ) Please Note: Insulation Resistance MUST be greater than 1 M Ω to meet electrical safety standards	>999 x3
Capacitors (μf)	N.a
Starting Amps (A)	14.4
Running Amps (A)	5.57
Hours Run	N.a
Impeller Rotation/Direction Physically checked	Yes
	
Photo 3	
Pump / Motor Removed?	No
Pump / Motor	1 / 1 (100%)
Pump / Motor	2
Starting Method	DOL

Serial No 300030694

Pump / Motor Type DGG 300/4/100

Full Load Current (A) 5.2

Winding Resistance (Ω) 6.35 x3

Insulation Resistance ($M\Omega$)
Please Note: Insulation Resistance MUST be greater than 1 $M\Omega$
to meet electrical safety standards >999 x3

Capacitors (μ f) N.a

Starting Amps (A) 13.95

Running Amps (A) 5.56

Hours Run N.a

Impeller Rotation/Direction Physically checked Yes



Photo 4

Pump / Motor Removed? No

Equipment Status

Equipment Present? Yes

Supply Type 400V 3Ph-N 50Hz

Pump Power Rating (kW) 2.2

Control Voltage 24V AC

Other Relevant Equipment 1 / 1 (100%)

Ultrasonic Present and settings not changed from TT Test Parameters - these are as per US parameter sheet TT-214 issued by TTC Design N/A

Other Relevant Equipment? N/A

Engineers Report and Details of Additional Work

Engineer's Notes and Recommendations

Arrived onsite and received induction from site manager Gary
Arrived at pumping station and site electrician was powering up panel. This wasn't complete until 10:00

Pumps and parts brought over to work area

Kiosk bolted and to plinth and sealed

Gate valve spindle fitted

Chains fitted to pumps

Pump rotation checked

Floats made up on chain

Panel drilled and glands fitted

Pumps lowered into position

Cables pulled through duct and terminated into panel

Upon testing floats we found that the high level float was faulty

TT office contacted and new float sent out for next day delivery

2nd day

Electrical testing carried out on pumps

Waited for float delivery until 9:45

Once arrived faulty float removed from wet well and new float installed on chain, pulled through duct and terminated into panel

Floats tested

Chris, the site contact, asked us to remove the audible alarm as it would be a nuisance to neighbouring properties. Mute relay removed and left in panel.

Seer unit end to end test completed with Ethan from TTC.

Station pumped down to stop level, note: inlet pipe not yet fully made through, plastic cap needs cutting off.

duct sealed

Panel left switched on and in auto

Supply to panel is only on a 6A type C, MCB, panel runs but occasionally tripped on start up when pumps run in auto, client made aware

Panel and Kiosk seer labels required



Photo 5



Photo 6




Photo 7



Photo 8



Photo 9




Photo 10



Photo 11



Photo 12



Photo 13



Photo 14



Photo 15




Photo 16



Photo 17

Parts Required to Complete

Kiosk and panel seer labels

Parts Missing from Parts List

N.a

Parts Left on Site - (Responsibility & Protection of parts by the Client)

Yes

Brief Description

T key, lifting keys

Photos



Photo 18



Photo 19




Photo 20



Photo 21




Photo 22



Photo 23

Kiosk Keys Handed to (State Name)

Already on site

T-T Site Supervisor

2 / 2 (100%)

Name and Signature



Sam COXON
10.08.2023 14:43 BST

Accompanying Engineer

2 / 2 (100%)

Accompanying Engineer 1

1 / 1 (100%)

Name

Christian Spencer

Accompanying Engineer 2

1 / 1 (100%)

Name

Dan Royles

Report Signed Off as

Revisit Required

Customer Present?

Yes

Customer Name and Signature



Gary collins
10.08.2023 14:23 BST

All TT Packaging/Rubbish/Waste removed from site

Yes

On site skip used



Photo 24

**All surrounding area's left free of obstacles, clean & Tidy
(Unless Stated on previous issues within report)**



Area clean



Photo 25

**Product removed from site to be returned / disposed of at TT
works for appropriate repair/ disposed of in applicable waste
stream**

No

Site Attendance Record

Site Attendance Record

Day

Day 1

Date and Time On-Site	09.08.2023 07:30 BST
------------------------------	----------------------

Date and Time Off-Site	09.08.2023 16:00 BST
-------------------------------	----------------------

Day 2

Date and Time On-Site	10.08.2023 09:00 BST
------------------------------	----------------------

Date and Time Off-Site	10.08.2023 14:30 BST
-------------------------------	----------------------

Gas Readings

1 flagged, 2 / 2 (100%)

Confined Space Entry Required?

Yes

Gas Monitor Readings

2 / 2 (100%)

Gas Monitor Description

GM-034 TETRA 3 W277976/00-1

Gas Monitor Reading

1 / 1 (100%)

Gas Monitor Reading 1

1 / 1 (100%)

Time Taken

10.08.2023 10:15 BST

O2 / H2S / CH4 / CO / LEL

20.8,0,0,0

Above Reading Acceptable?

Yes

Media summary



Photo 1



Photo 2



Photo 3



Photo 4



Photo 5



Photo 6



Photo 7



Photo 8



Photo 9



Photo 10



Photo 11



Photo 12



Photo 13



Photo 14



Photo 15



Photo 16



Photo 17



Photo 18



Photo 19



Photo 20



Photo 21



Photo 22





Photo 23





Photo 24



Photo 25







Appendix G – CCTV Survey

Project ref: TV240428

27th April 2024

CLIENT: ASPIRE DESIGNER HOMES

SITE: Vulcan Close

Whitstable

CT5 4LZ

CCTV Survey Report

Sewer Inspection, Cleaning and Repair

www.insewer.co.uk

Tel : 01634 861 768



*Embedded video links within
report for online viewing*



Project Information

Project Name
TV240428

Project Number

Project Date
27/04/2024

Client

Company: Aspire Designer Homes
Contact: Chris Wills

Site

Street: Vulcan Close
Town or City: Whitstable
Post Code: CT5 4LZ

Contractor

Company: InSewer Surveys
Contact: Liam Sellar
Street: 16A Revenge Road
Town or City: Chatham
County: Kent
Post Code: ME5 8UD
Phone: 01634 861 768
Fax: 01634 201 376
Mobile: 07802 660 752
Email: liam@insewer.co.uk



Table of Contents

Project Name	Project Number	Project Date
TV240428		27/04/2024

Project Information	P-1
Scoring Summary	P-2
Section Item 1: FW2 > FW1 (FW2X)	1
Section Item 2: ExFWMH1 > FW2 (ExFWMH1X)	3
Section Item 3: FW1 > FW3 (FW1X)	5
Section Item 4: SW2 > SW1 (SW2X)	6
Section Item 5: ExSWMH1 > SW2 (ExSWMH1X)	8
Section Item 6: SW1 > SW3 (SW1X)	10
Section Item 7: FW3 > FW4 (FW3X)	11
Section Item 8: SW3 > SW4 (SW3X)	12
Section Item 9: FW4 > FW5 (FW4X)	13
Section Item 10: SW4 > SW5 (SW4X)	14
Section Item 11: RE1 > SW5 (RE1X)	15
Section Item 12: SW5 > SW6 (SW5X)	17
Section Item 13: FW5 > FW6 (FW5X)	18
Section Item 14: SW6-A > SW6 (SW6-AX)	20
Section Item 15: SW6 > SW7 (SW6X)	21
Section Item 16: FW6 > FW7 (FW6X)	23
Section Item 17: RE2 > SW8 (RE2X)	24
Section Item 18: SW8 > RUNX (SW8X)	25
Section Item 19: FW8 > FW7 (FW8X)	27
Section Item 20: FW7 > P.S.1 (FW7X)	29
Section Item 21: SW7 > SW9 (SW7X)	30
Section Item 22: SW10 > SW9 (SW10X)	32
Section Item 23: SW9 > P.S.2 (SW9X)	34
Section Item 24: RE3 > SW11 (RE3X)	36
Section Item 25: SW11-B > SW11 (SW11-BX)	38
Section Item 26: SW11 > RUNX (SW11X)	39
Section Item 27: FW9 > FW10 (FW9X)	40



Table of Contents

Project Name	Project Number	Project Date
TV240428		27/04/2024

Section Item 28: FW10 > ExFWMH2 (FW10X)	41
Section Item 29: SW12 > SW13 (SW12X)	43
Section Item 30: SW14-A > SW14 (SW14-AX)	44
Section Item 31: SW14 > SW15 (SW14X)	46
Section Item 32: SW15-C > SW15 (SW15-CX)	47
Section Item 33: SW15 > SW4 (SW15X)	49
Section Item 34: SW16-A > SW16 (SW16-AX)	50
Section Item 35: SW16 > SW17 (SW16X)	52
Section Item 36: SW17 > SW10 (SW17X)	54
Section Item 37: SW10-B > SW10 (SW10-BX)	56
Section Item 38: SW18 > SW10 (SW18X)	57
Section Item 39: SW18-A > SW18 (SW18-AX)	59
Section Item 40: GULLY 1 > RUNX (GULLY 1X)	60
Section Item 41: GULLY 2 > RUNX (GULLY 2X)	61
Section Item 42: GULLY 3 > RUNX (GULLY 3X)	62
Section Item 43: GULLY 4 > RUNX (GULLY 4X)	64
Section Item 44: GULLY 5 > RUNX (GULLY 5X)	66



Scoring Summary

Project Name
TV240428

Project Number

Project Date
27/04/2024

Structural Defects

Section	PLR	Grade	Description
All inspected pipes are in an acceptable structural condition (< grade 3).			

Service / Operational Condition

- Grade 3: Best practice suggests consideration should be given to maintenance activities in the medium term.
- Grade 4: Best practice suggests consideration should be given to maintenance activity to avoid potential blockages.
- Grade 5: Best practice suggests that this pipe is at a high risk of backing up or causing flooding.

Section	PLR	Grade	Description
5	ExSWMH1X	3	Joint displaced, medium
11	RE1X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss
13	FW5X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss
15	SW6X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss, finish
18	SW8X	3	Settled deposits, hard or compacted, 10% cross-sectional area loss
19	FW8X	4	Settled deposits, hard or compacted, 50% cross-sectional area loss
21	SW7X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss
22	SW10X	3	Settled deposits, hard or compacted, 10% cross-sectional area loss
23	SW9X	3	Settled deposits, hard or compacted, 10% cross-sectional area loss, finish
24	RE3X	3	Settled deposits, fine, 5% cross-sectional area loss
28	FW10X	3	Multiple defects
35	SW16X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss, finish
36	SW17X	3	Settled deposits, hard or compacted, 10% cross-sectional area loss, finish
38	SW18X	3	Settled deposits, hard or compacted, 5% cross-sectional area loss, finish
42	GULLY 3X	3	Settled deposits, hard or compacted, 10% cross-sectional area loss, finish
43	GULLY 4X	4	Settled deposits, hard or compacted, 20% cross-sectional area loss, finish
44	GULLY 5X	3	Multiple defects

Abandoned Surveys

Section	PLR	Description
32	SW15-CX	Survey abandoned
44	GULLY 5X	Survey abandoned

Information

These scoring summaries are based on the SRM grading from the WRc.



Site Photos



www.insewer.co.uk

Tel : 01634 861 768





FW1



LOCATION OF FW1

FW2. UNABLE TO LOCATE / LIFT AT TIME OF SURVEY



LOCATION OF FW2



FW3



LOCATION OF FW3



FW4



LOCATION OF FW4



FW5



LOCATION OF FW5



FW6



LOCATION OF FW6



FW7



LOCATION OF FW7



FW8



LOCATION OF FW8



FW9



LOCATION OF FW9




FW10



LOCATION OF FW10



SW1



LOCATION OF SW1

SW2. UNABLE TO LOCATE / LIFT AT TIME OF SURVEY



LOCATION OF SW2



SW3



LOCATION OF SW3




SW4



LOCATION OF SW4



SW5



LOCATION OF SW5



SW6



LOCATION OF SW6



SW7



LOCATION OF SW7



SW8



LOCATION OF SW8



SW9



LOCATION OF SW9



SW10



LOCATION OF SW10



SW11



LOCATION OF SW11



SW12



LOCATION OF SW12



SW13



LOCATION OF SW13



SW14



LOCATION OF SW14



SW15



LOCATION OF SW15



SW16



LOCATION OF SW16



SW17



LOCATION OF SW17



SW18



LOCATION OF SW18



P.S.1.
PUMP STATION



LOCATION OF P.S.1



P.S.2.
PUMP STATION



LOCATION OF P.S.2

RE1 - RODDING EYE



LOCATION OF RE1

RE2 - RODDING EYE



LOCATION OF RE2

RE3 - RODDING EYE




LOCATION OF RE3




GULLY 1



LOCATION OF GULLY 1
(LEFT OF PHOTO)



GULLY 2



LOCATION OF GULLY 2
(RIGHT OF PHOTO)



GULLY 3



LOCATION OF GULLY 3



GULLY 4



LOCATION OF GULLY 4



GULLY 5



LOCATION OF GULLY 5



GULLY 6.
DEBRIS FILLED



LOCATION OF GULLY 6



Site Plan

www.insewer.co.uk
Tel : 01634 861 768





Report



www.insewer.co.uk
Tel : 01634 861 768






Section Inspection - 27/04/2024 - FW2X



Item No. 1	Insp. No. 1	Date 27/04/24	Time 8:23	Client's Job Ref TV240428	Weather Rain	Pre Cleaned No	PLR FW2X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	FW2
Road:	Vulcan Close	Inspected Length:	4.62 m	Upstream Pipe Depth:	
Location:		Total Length:	4.62 m	Downstream Node:	FW1
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.890 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
1	Upstream	FW2X	TV240428	



1, 00:00:47, 4.62 m
Finish node, inspection chamber, reference: FW2, Unable to locate / lift at time of survey




Section Inspection - 27/04/2024 - ExFWMH1X



Item No. 2	Insp. No. 1	Date 27/04/24	Time 8:24	Client's Job Ref TV240428	Weather Rain	Pre Cleaned No	PLR EXFWMH1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village: Whitstable	Inspection Direction: Upstream	Upstream Node: EXFWMH1
Road: Vulcan Close	Inspected Length: 4.63 m	Upstream Pipe Depth: -
Location: -	Total Length: 4.63 m	Downstream Node: FW2
Surface Type: -	Joint Length: -	Downstream Pipe Depth: -
Use: Foul	Pipe Shape: Circular	
Type of Pipe: -	Dia/Height: 100 mm	
Flow Control: -	Material: Polyvinyl chloride	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Routine inspection	Lining Material: No Lining	


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
3	10.0	6.5	30.0	2.0	3	1.0	0.6	3.0	2.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
2	Upstream	EXFWMH1X	TV240428	




1, 00:00:33, 2.71 m
Crack, circumferential from 09 o'clock to 02 o'clock



2, 00:00:52, 3.68 m
Crack, circumferential from 09 o'clock to 12 o'clock



3, 00:01:09, 4.13 m
Crack, circumferential from 07 o'clock to 11 o'clock



4, 00:01:29, 4.63 m
Finish node, manhole, reference: ExFWMH1, Unable to locate / lift - no access




Section Inspection - 27/04/2024 - FW1X



Item No. 3	Insp. No. 1	Date 27/04/24	Time 8:27	Client's Job Ref TV240428	Weather Rain	Pre Cleaned No	PLR FW1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW1
Road:	Vulcan Close	Inspected Length:	12.11 m	Upstream Pipe Depth:	0.890 m
Location:		Total Length:	12.11 m	Downstream Node:	FW3
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.800 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW2X



Item No. 4	Insp. No. 1	Date 27/04/24	Time 8:30	Client's Job Ref TV240428	Weather Rain	Pre Cleaned No	PLR SW2X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW2
Road:	Vulcan Close	Inspected Length:	6.96 m	Upstream Pipe Depth:	
Location:		Total Length:	6.96 m	Downstream Node:	SW1
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.650 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
4	Upstream	SW2X	TV240428	



1, 00:00:44, 6.96 m

Finish node, inspection chamber, reference: SW2, Unable to locate / lift at time of survey




Section Inspection - 27/04/2024 - ExSWMH1X



Item No. 5	Insp. No. 1	Date 27/04/24	Time 8:32	Client's Job Ref TV240428	Weather Rain	Pre Cleaned No	PLR EXSWMH1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	EXSWMH1
Road:	Vulcan Close	Inspected Length:	3.80 m	Upstream Pipe Depth:	
Location:		Total Length:	3.80 m	Downstream Node:	SW2
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular	Dia/Height:	100 mm
Type of Pipe:		Material:	Polyvinyl chloride	Lining Type:	No Lining
Flow Control:	-	Lining Material:	No Lining		
Year Constructed:	Not Specified				
Inspection Purpose:	Routine inspection				

Comments:
Recommendations: -




Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
1	1.0	0.3	1.0	1.0	1	2.0	0.5	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
5	Upstream	EXSWMH1X	TV240428	



1, 00:00:20, 0.28 m
Joint displaced, medium



2, 00:01:00, 3.80 m
Finish node, manhole, reference: ExSWMH1, Unable to locate / lift - no access




Section Inspection - 27/04/2024 - SW1X



Item No. 6	Insp. No. 1	Date 27/04/24	Time 8:35	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW1
Road:	Vulcan Close	Inspected Length:	11.84 m	Upstream Pipe Depth:	0.650 m
Location:		Total Length:	11.84 m	Downstream Node:	SW3
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.950 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - FW3X



Item No. 7	Insp. No. 1	Date 27/04/24	Time 9:06	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW3X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW3
Road:	Vulcan Close	Inspected Length:	12.70 m	Upstream Pipe Depth:	0.800 m
Location:		Total Length:	12.70 m	Downstream Node:	FW4
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.120 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW3X



Item No. 8	Insp. No. 1	Date 27/04/24	Time 9:09	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW3X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW3
Road:	Vulcan Close	Inspected Length:	9.43 m	Upstream Pipe Depth:	0.950 m
Location:		Total Length:	9.43 m	Downstream Node:	SW4
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.390 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - FW4X



Item No. 9	Insp. No. 1	Date 27/04/24	Time 9:23	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW4X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW4
Road:	Vulcan Close	Inspected Length:	12.31 m	Upstream Pipe Depth:	1.120 m
Location:		Total Length:	12.31 m	Downstream Node:	FW5
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.920 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -






Section Inspection - 27/04/2024 - SW4X



Item No. 10	Insp. No. 1	Date 27/04/24	Time 9:29	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW4X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW4
Road:	Vulcan Close	Inspected Length:	4.51 m	Upstream Pipe Depth:	1.390 m
Location:		Total Length:	4.51 m	Downstream Node:	SW5
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.330 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - RE1X



Item No. 11	Insp. No. 1	Date 27/04/24	Time 9:38	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR RE1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	RE1
Road:	Vulcan Close	Inspected Length:	9.22 m	Upstream Pipe Depth:	
Location:		Total Length:	9.22 m	Downstream Node:	SW5
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.330 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.2	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
11	Upstream	RE1X	TV240428	



1, 00:01:11, 8.41 m
Settled deposits, hard or compacted, 5% cross-sectional area loss




Section Inspection - 27/04/2024 - SW5X



Item No. 12	Insp. No. 1	Date 27/04/24	Time 9:41	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW5X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW5
Road:	Vulcan Close	Inspected Length:	11.12 m	Upstream Pipe Depth:	1.330 m
Location:		Total Length:	11.12 m	Downstream Node:	SW6
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.960 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -






Section Inspection - 27/04/2024 - FW5X



Item No. 13	Insp. No. 1	Date 27/04/24	Time 10:00	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW5X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW5
Road:	Vulcan Close	Inspected Length:	6.26 m	Upstream Pipe Depth:	1.920 m
Location:		Total Length:	6.26 m	Downstream Node:	FW6
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.180 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.3	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
13	Downstream	FW5X	TV240428	



1, 00:00:44, 5.49 m
Settled deposits, hard or compacted, 5% cross-sectional area loss




Section Inspection - 27/04/2024 - SW6-AX



Item No. 14	Insp. No. 1	Date 27/04/24	Time 10:06	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW6-AX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW6-A
Road:	Vulcan Close	Inspected Length:	4.77 m	Upstream Pipe Depth:	
Location:		Total Length:	4.77 m	Downstream Node:	SW6
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.960 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -






Section Inspection - 27/04/2024 - SW6X



Item No. 15	Insp. No. 1	Date 27/04/24	Time 10:07	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW6X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW6
Road:	Vulcan Close	Inspected Length:	23.73 m	Upstream Pipe Depth:	1.960 m
Location:		Total Length:	23.73 m	Downstream Node:	SW7
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.220 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	300 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.7	16.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
15	Downstream	SW6X	TV240428	



1, 00:01:17, 15.95 m
Settled deposits, hard or compacted, 5% cross-sectional area
loss, start




Section Inspection - 27/04/2024 - FW6X



Item No. 16	Insp. No. 1	Date 27/04/24	Time 10:18	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW6X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW6
Road:	Vulcan Close	Inspected Length:	21.71 m	Upstream Pipe Depth:	2.180 m
Location:		Total Length:	21.71 m	Downstream Node:	FW7
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.620 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - RE2X



Item No. 17	Insp. No. 1	Date 27/04/24	Time 10:27	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR RE2X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	RE2
Road:	Vulcan Close	Inspected Length:	14.09 m	Upstream Pipe Depth:	
Location:		Total Length:	14.09 m	Downstream Node:	SW8
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.510 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW8X



Item No. 18	Insp. No. 1	Date 27/04/24	Time 10:30	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW8X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW8
Road:	Vulcan Close	Inspected Length:	0.68 m	Upstream Pipe Depth:	1.510 m
Location:		Total Length:	0.68 m	Downstream Node:	RUN X
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	2.9	2.0	4.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
18	Downstream	SW8X	TV240428	



1, 00:00:14, 0.53 m
Settled deposits, hard or compacted, 10% cross-sectional area loss



2, 00:00:29, 0.68 m
Finish node, outfall, reference: RUN X, At attenuation tank




Section Inspection - 27/04/2024 - FW8X



Item No. 19	Insp. No. 1	Date 27/04/24	Time 10:37	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW8X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW8
Road:	Vulcan Close	Inspected Length:	3.90 m	Upstream Pipe Depth:	0.760 m
Location:		Total Length:	3.90 m	Downstream Node:	FW7
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.620 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	8.0	2.1	8.0	4.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
19	Downstream	FW8X	TV240428	



1, 00:00:33, 3.43 m
Settled deposits, hard or compacted, 50% cross-sectional area loss




Section Inspection - 27/04/2024 - FW7X



Item No. 20	Insp. No. 1	Date 27/04/24	Time 10:41	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW7X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW7
Road:	Vulcan Close	Inspected Length:	4.51 m	Upstream Pipe Depth:	2.620 m
Location:		Total Length:	4.51 m	Downstream Node:	P.S.1
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW7X



Item No. 21	Insp. No. 1	Date 27/04/24	Time 11:02	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW7X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW7
Road:	Vulcan Close	Inspected Length:	5.96 m	Upstream Pipe Depth:	2.220 m
Location:		Total Length:	5.96 m	Downstream Node:	SW9
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.380 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	300 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.3	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
21	Downstream	SW7X	TV240428	



1, 00:00:23, 4.08 m
Settled deposits, hard or compacted, 5% cross-sectional area loss




Section Inspection - 27/04/2024 - SW10X



Item No. 22	Insp. No. 1	Date 27/04/24	Time 11:08	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW10X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW10
Road:	Vulcan Close	Inspected Length:	3.07 m	Upstream Pipe Depth:	2.020 m
Location:		Total Length:	3.07 m	Downstream Node:	SW9
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.380 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.7	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
22	Upstream	SW10X	TV240428	



1, 00:00:29, 2.69 m

Settled deposits, hard or compacted, 10% cross-sectional area loss




Section Inspection - 27/04/2024 - SW9X



Item No. 23	Insp. No. 1	Date 27/04/24	Time 11:12	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW9X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW9
Road:	Vulcan Close	Inspected Length:	4.76 m	Upstream Pipe Depth:	2.380 m
Location:		Total Length:	4.76 m	Downstream Node:	P.S.2
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	1.7	8.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
23	Downstream	SW9X	TV240428	



1, 00:00:21, 1.54 m
Settled deposits, hard or compacted, 10% cross-sectional area
loss, start




Section Inspection - 27/04/2024 - RE3X



Item No. 24	Insp. No. 1	Date 27/04/24	Time 11:22	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR RE3X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	RE3
Road:	Vulcan Close	Inspected Length:	7.90 m	Upstream Pipe Depth:	
Location:		Total Length:	7.90 m	Downstream Node:	SW11
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.600 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.3	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
24	Upstream	RE3X	TV240428	



1, 00:00:37, 7.14 m
Settled deposits, fine, 5% cross-sectional area loss




Section Inspection - 27/04/2024 - SW11-BX



Item No. 25	Insp. No. 1	Date 27/04/24	Time 11:23	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW11-BX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW11-B
Road:	Vulcan Close	Inspected Length:	6.68 m	Upstream Pipe Depth:	
Location:		Total Length:	6.68 m	Downstream Node:	SW11
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.600 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -






Section Inspection - 27/04/2024 - SW11X



Item No. 26	Insp. No. 1	Date 27/04/24	Time 11:28	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW11X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW11
Road:	Vulcan Close	Inspected Length:	12.28 m	Upstream Pipe Depth:	0.600 m
Location:		Total Length:	12.28 m	Downstream Node:	RUN X
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	100 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - FW9X



Item No. 27	Insp. No. 1	Date 27/04/24	Time 11:35	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW9X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	FW9
Road:	Vulcan Close	Inspected Length:	3.19 m	Upstream Pipe Depth:	1.040 m
Location:		Total Length:	3.19 m	Downstream Node:	FW10
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.460 m
Use:	Foul	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - FW10X



Item No. 28	Insp. No. 1	Date 27/04/24	Time 11:38	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR FW10X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village: Whitstable	Inspection Direction: Downstream	Upstream Node: FW10
Road: Vulcan Close	Inspected Length: 22.93 m	Upstream Pipe Depth: 1.460 m
Location: Surface Type:	Total Length: 22.93 m	Downstream Node: EXFWMH2
Use: Foul	Joint Length:	Downstream Pipe Depth:
Type of Pipe: Flow Control: Year Constructed: Inspection Purpose:	Pipe Shape: Dia/Height: Material: Lining Type: Lining Material:	Circular 150 mm Vitrified clay No Lining No Lining


Comments:
Recommendations: -




Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	2	4.0	0.6	14.0	3.0




Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
28	Downstream	FW10X	TV240428	



1, 00:00:16, 2.55 m
Roots, mass at joint, 10% cross-sectional area loss



2, 00:01:02, 10.99 m
Settled deposits, hard or compacted, 10% cross-sectional area loss, start



3, 00:02:38, 22.93 m
Finish node, manhole, reference: ExFWMH2, Did not locate / lift




Section Inspection - 27/04/2024 - SW12X



Item No. 29	Insp. No. 1	Date 27/04/24	Time 11:43	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW12X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW12
Road:	Vulcan Close	Inspected Length:	3.04 m	Upstream Pipe Depth:	1.050 m
Location:		Total Length:	3.04 m	Downstream Node:	SW13
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.390 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW14-AX

Item No. 30	Insp. No. 1	Date 27/04/24	Time 12:16	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW14-AX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW14-A
Road:	Vulcan Close	Inspected Length:	1.33 m	Upstream Pipe Depth:	
Location:		Total Length:	1.33 m	Downstream Node:	SW14
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.770 m

Use:	Surface water	Pipe Shape:	Circular
Type of Pipe:		Dia/Height:	150 mm
Flow Control:	-	Material:	Vitrified clay
Year Constructed:	Not Specified	Lining Type:	No Lining
Inspection Purpose:	Routine inspection	Lining Material:	No Lining


Comments:
 Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
30	Upstream	SW14-AX	TV240428	



1, 00:00:22, 1.33 m
Finish node, outfall, reference: SW14-A, At capped / redundant
end




Section Inspection - 27/04/2024 - SW14X



Item No. 31	Insp. No. 1	Date 27/04/24	Time 12:19	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW14X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW14
Road:	Vulcan Close	Inspected Length:	7.24 m	Upstream Pipe Depth:	0.770 m
Location:		Total Length:	7.24 m	Downstream Node:	SW15
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.840 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW15-CX



Item No. 32	Insp. No. 1	Date 27/04/24	Time 12:26	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW15-CX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW15-C
Road:	Vulcan Close	Inspected Length:	3.45 m	Upstream Pipe Depth:	
Location:		Total Length:	3.45 m	Downstream Node:	SW15
Surface Type:		Joint Length:		Downstream Pipe Depth:	0.840 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	0.0	0.7	5.0	2.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
32	Upstream	SW15-CX	TV240428	



1, 00:00:04, 0.50 m
Settled deposits, hard or compacted, 25% cross-sectional area loss, start



2, 00:00:32, 3.45 m
Survey abandoned, Loss of vision




Section Inspection - 27/04/2024 - SW15X



Item No. 33	Insp. No. 1	Date 27/04/24	Time 12:24	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW15X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW15
Road:	Vulcan Close	Inspected Length:	1.47 m	Upstream Pipe Depth:	0.840 m
Location:		Total Length:	1.47 m	Downstream Node:	SW4
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.390 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW16-AX



Item No. 34	Insp. No. 1	Date 27/04/24	Time 12:31	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW16-AX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW16-A
Road:	Vulcan Close	Inspected Length:	9.15 m	Upstream Pipe Depth:	
Location:		Total Length:	9.15 m	Downstream Node:	SW16
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.140 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
34	Upstream	SW16-AX	TV240428	



1, 00:01:04, 9.15 m
Finish node, gully, reference: SW16-A, At assumed gully -
debris filled




Section Inspection - 27/04/2024 - SW16X



Item No. 35	Insp. No. 1	Date 27/04/24	Time 12:35	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW16X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW16
Road:	Vulcan Close	Inspected Length:	19.16 m	Upstream Pipe Depth:	1.140 m
Location:		Total Length:	19.16 m	Downstream Node:	SW17
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.500 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	1.7	32.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
35	Downstream	SW16X	TV240428	



1, 00:00:20, 3.45 m
Settled deposits, hard or compacted, 5% cross-sectional area
loss, start






Section Inspection - 27/04/2024 - SW17X



Item No. 36	Insp. No. 1	Date 27/04/24	Time 12:42	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW17X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	SW17
Road:	Vulcan Close	Inspected Length:	10.72 m	Upstream Pipe Depth:	1.500 m
Location:		Total Length:	10.72 m	Downstream Node:	SW10
Surface Type:		Joint Length:		Downstream Pipe Depth:	2.020 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	225 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -




Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	1.9	20.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
36	Downstream	SW17X	TV240428	



1, 00:00:11, 0.97 m
Settled deposits, hard or compacted, 5% cross-sectional area loss, start



2, 00:00:34, 5.46 m
Settled deposits, hard or compacted, 10% cross-sectional area loss, change




Section Inspection - 27/04/2024 - SW10-BX



Item No. 37	Insp. No. 1	Date 27/04/24	Time 12:51	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW10-BX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village: Whitstable	Inspection Direction: Upstream	Upstream Node: SW10-B
Road: Vulcan Close	Inspected Length: 12.43 m	Upstream Pipe Depth:
Location:	Total Length: 12.43 m	Downstream Node: SW10
Surface Type:	Joint Length:	Downstream Pipe Depth: 2.020 m
Use: Surface water	Pipe Shape: Circular	
Type of Pipe:	Dia/Height: 150 mm	
Flow Control: -	Material: Polyvinyl chloride	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Routine inspection	Lining Material: No Lining	

Comments:
 Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - SW18X



Item No. 38	Insp. No. 1	Date 27/04/24	Time 12:54	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW18X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream
Road:	Vulcan Close	Inspected Length:	6.85 m
Location:		Total Length:	6.85 m
Surface Type:		Joint Length:	
Use:	Surface water	Pipe Shape:	Circular
Type of Pipe:		Dia/Height:	150 mm
Flow Control:	-	Material:	Polyvinyl chloride
Year Constructed:	Not Specified	Lining Type:	No Lining
Inspection Purpose:	Routine inspection	Lining Material:	No Lining


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	0.6	4.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
38	Upstream	SW18X	TV240428	



1, 00:00:30, 5.50 m
Settled deposits, hard or compacted, 5% cross-sectional area
loss, start




Section Inspection - 27/04/2024 - SW18-AX



Item No. 39	Insp. No. 1	Date 27/04/24	Time 13:06	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR SW18-AX
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Upstream	Upstream Node:	SW18-A
Road:	Vulcan Close	Inspected Length:	8.98 m	Upstream Pipe Depth:	
Location:		Total Length:	8.98 m	Downstream Node:	SW18
Surface Type:		Joint Length:		Downstream Pipe Depth:	1.860 m
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - GULLY 1X



Item No. 40	Insp. No. 1	Date 27/04/24	Time 13:18	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR GULLY 1X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	GULLY 1
Road:	Vulcan Close	Inspected Length:	2.84 m	Upstream Pipe Depth:	
Location:		Total Length:	2.84 m	Downstream Node:	RUN X
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - GULLY 2X



Item No. 41	Insp. No. 1	Date 27/04/24	Time 13:20	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR GULLY 2X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	GULLY 2
Road:	Vulcan Close	Inspected Length:	2.47 m	Upstream Pipe Depth:	
Location:		Total Length:	2.47 m	Downstream Node:	RUN X
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		

Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	0	0.0	0.0	0.0	1.0




Section Inspection - 27/04/2024 - GULLY 3X



Item No. 42	Insp. No. 1	Date 27/04/24	Time 13:26	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR GULLY 3X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village: Whitstable	Inspection Direction: Downstream	Upstream Node: GULLY 3
Road: Vulcan Close	Inspected Length: 1.33 m	Upstream Pipe Depth:
Location:	Total Length: 1.33 m	Downstream Node: RUN X
Surface Type:	Joint Length:	Downstream Pipe Depth:
Use: Surface water	Pipe Shape: Circular	
Type of Pipe:	Dia/Height: 150 mm	
Flow Control: -	Material: Polyvinyl chloride	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Routine inspection	Lining Material: No Lining	


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	2.0	1.5	2.0	3.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
42	Downstream	GULLY 3X	TV240428	



1, 00:00:05, 0.50 m
Settled deposits, hard or compacted, 10% cross-sectional area
loss, start




Section Inspection - 27/04/2024 - GULLY 4X



Item No. 43	Insp. No. 1	Date 27/04/24	Time 13:27	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR GULLY 4X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village:	Whitstable	Inspection Direction:	Downstream	Upstream Node:	GULLY 4
Road:	Vulcan Close	Inspected Length:	1.24 m	Upstream Pipe Depth:	
Location:		Total Length:	1.24 m	Downstream Node:	RUN X
Surface Type:		Joint Length:		Downstream Pipe Depth:	
Use:	Surface water	Pipe Shape:	Circular		
Type of Pipe:		Dia/Height:	150 mm		
Flow Control:	-	Material:	Polyvinyl chloride		
Year Constructed:	Not Specified	Lining Type:	No Lining		
Inspection Purpose:	Routine inspection	Lining Material:	No Lining		


Comments:
Recommendations: -



Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	1	5.0	4.0	5.0	4.0



Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
43	Downstream	GULLY 4X	TV240428	



1, 00:00:05, 0.50 m
Settled deposits, hard or compacted, 20% cross-sectional area
loss, start



Section Inspection - 27/04/2024 - GULLY 5X



Item No. 44	Insp. No. 1	Date 27/04/24	Time 13:30	Client's Job Ref TV240428	Weather No Rain Or Snow	Pre Cleaned No	PLR GULLY 5X
Operator InSewer MO		Vehicle -		Camera Not Specified	Preset Length Not Specified	Legal Status -	Alternative ID -

Town or Village: Whitstable	Inspection Direction: Downstream	Upstream Node: GULLY 5
Road: Vulcan Close	Inspected Length: 19.08 m	Upstream Pipe Depth:
Location:	Total Length: 19.08 m	Downstream Node: RUN X
Surface Type:	Joint Length:	Downstream Pipe Depth:
Use: Surface water	Pipe Shape: Circular	
Type of Pipe:	Dia/Height: 150 mm	
Flow Control: -	Material: Polyvinyl chloride	
Year Constructed: Not Specified	Lining Type: No Lining	
Inspection Purpose: Routine inspection	Lining Material: No Lining	

Comments:
Recommendations: -

Scale: 1:166	Position [m]	Code	Observation	Grade
	0.00	GY	Start node, gully, reference: GULLY 5	
	0.00	WL	Water level, 10% of the vertical dimension	
	0.96	REM	General remark: saddle connection	
	0.96	LL	Line deviates left	
	1.37	SC	Pipe size changes, new size(s), 225mm high	
	2.25	S01 DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss, start	
	7.68	C01 DEC	Settled deposits, hard or compacted, 20% cross-sectional area loss, change	
	11.71	JN	Junction at 09 o'clock, 150mm dia	
	12.65	JN	Junction at 09 o'clock, 150mm dia	
	12.65	F01 DEC	Settled deposits, hard or compacted, 20% cross-sectional area loss, finish	3
	17.65	S02 DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss, start	
	18.44	LR	Line deviates right	
	19.04	SC	Pipe size changes, new size(s), 150mm high	
	19.08	F02 DEC	Settled deposits, hard or compacted, 10% cross-sectional area loss, finish	3
	19.08	SA	Survey abandoned: Unable to continue	

REM - 0.96

DEC - 2.25

DEC - 7.68


DEC - 17.65

SA - 19.08


Construction Features					Miscellaneous Features				
Structural Defects					Service & Operational Observations				
STR No. Def	STR Peak	STR Mean	STR Total	STR Grade	SER No. Def	SER Peak	SER Mean	SER Total	SER Grade
0	0.0	0.0	0.0	1.0	2	2.0	1.4	26.0	3.0




Item No.	Inspection Direction	PLR	Client's Job Ref	Contractor's Job Ref
44	Downstream	GULLY 5X	TV240428	




1, 00:00:12, 0.96 m
General remark, saddle connection




2, 00:00:25, 2.25 m
Settled deposits, hard or compacted, 10% cross-sectional area loss, start



3, 00:01:05, 7.68 m
Settled deposits, hard or compacted, 20% cross-sectional area loss, change



4, 00:01:57, 17.65 m
Settled deposits, hard or compacted, 10% cross-sectional area loss, start



5, 00:03:12, 19.08 m
Survey abandoned, Unable to continue



Recommendations

www.insewer.co.uk
Tel : 01634 861 768




Section number	Upstream manhole	Flow direction	Downstream manhole	Recommendations
1	FW2	Upstream	FW1	
2	ExFWMH1	Upstream	FW2	Repair defect(s) by lining
3	FW1	Downstream	FW3	
4	SW2	Upstream	SW1	Repair defect(s) by lining
5	ExSWMH1	Upstream	SW2	
6	SW1	Downstream	SW3	
7	FW3	Downstream	FW4	
8	SW3	Downstream	SW4	
9	FW4	Downstream	FW5	
10	SW4	Downstream	SW5	
11	RE1	Upstream	SW5	Clean by van pack jetting unit and resurvey
12	SW5	Downstream	SW6	
13	FW5	Downstream	FW6	Clean by van pack jetting unit and resurvey
14	SW6-A	Upstream	SW6	
15	SW6	Downstream	SW7	
16	FW6	Downstream	FW7	
17	RE2	Upstream	SW8	
18	SW8	Downstream	RUN X	
19	FW8	Downstream	FW7	Clean by van pack jetting unit and resurvey
20	FW7	Downstream	P.S.1	
21	SW7	Downstream	SW9	Clean by HGV JetVac unit and resurvey
22	SW10	Upstream	SW9	Clean by HGV JetVac unit and resurvey
23	SW9	Downstream	P.S.2	Clean by HGV JetVac unit and resurvey
24	RE3	Upstream	SW11	
25	SW11-B	Upstream	SW11	
26	SW11	Downstream	RUN X	
27	FW9	Downstream	FW10	
28	FW10	Downstream	ExFWMH2	Clean by van pack jetting unit and resurvey (may require further remedials)
29	SW12	Downstream	SW13	
30	SW14-A	Upstream	SW14	
31	SW14	Downstream	SW15	
32	SW15-C	Upstream	SW15	Clean by van pack jetting unit and resurvey
33	SW15	Downstream	SW4	
34	SW16-A	Upstream	SW16	Clean by HGV JetVac unit and resurvey
35	SW16	Downstream	SW17	Clean by HGV JetVac unit and resurvey
36	SW17	Downstream	SW10	Clean by HGV JetVac unit and resurvey
37	SW10-B	Upstream	SW10	
38	SW18	Upstream	SW10	Clean by HGV JetVac unit and resurvey
39	SW18-A	Upstream	SW18	
40	GULLY 1	Downstream	RUN X	
41	GULLY 2	Downstream	RUN X	

42	GULLY 3	Downstream	RUN X	Clean by HGV JetVac unit and resurvey
43	GULLY 4	Downstream	RUN X	Clean by HGV JetVac unit and resurvey
44	GULLY 5	Downstream	RUN X	Clean by HGV JetVac unit and resurvey
FURTHER NOTES				
Clean all gullies by HGV JetVac unit and resurvey				



"A Family Run Business since 1977"



Our Services

- *CCTV Surveys*
- *Sewer and Utility Location*
- *Topographical Surveys*
- *Tanker Jetting*
- *High Pressure Jetting*
- *Cesspool Emptying*
- *Interceptor Cleaning*
- *Pump Station Cleaning*
- *Root and Scale Cutting*
- *Pipe Lining*
- *Trenchless Technology*
- *Confined Space Entry*



www.insewer.co.uk

Call : 01634 861768

CCTV Sewer Inspection • Electronic Location • Cleaning and Repair

Registered Office Address:
 Hydro Descaling Limited
 16a Revenge Rd, Lordswood Ind. Est.
 Chatham, Kent ME5 8UD
 Company Reg No: 1304128
 VAT No. 573 7537 09

