

To: Canterbury Joint Transportation Board

By: KCC Highways and Transportation

Date: 24th March 2026

Subject: Highways Forward Works Programme: 2024/25 and 2025/26

Classification: Information Only

Summary: This report updates Members on the identified schemes approved for construction

1. Introduction

This report provides an update and summarises schemes that have been programmed for delivery in 2024/25 and 2025/26.

In summer 2021 Kent County Council published a Highways Asset Management Plan (HAMP), which included, as Appendix C, a five-year Forward Works Programme for the years 2021/22 to 2025/26. This reflected the need to move away from annual programmes and to consider asset management activity a multi-year one.

The first part of the programme concerned the two years 2021/22 - 2022/23. In October 2022 we replaced this with a programme covering the years 2022/23 - 2023/24, and we have now produced a new two-year programme covering the years 2024-25 – 2025-26. As before, most of the sites included in this programme have already been verified by our engineers.

The second part of our programme related to years three to five of our five-year programme (2023/24 - 2025/26). This too is in need of revision to cover the years 2026/27 - 2028-29 and the work required to do this is currently in progress. As before, our new years three to five programme will be largely based on data from our asset management systems, so may be subject to more changes as the schemes are verified.

This programme is subject to regular review and may change for a number of reasons including budget allocation, contract rate changes, inflationary pressures such as material price increases, conflicting works, and to reflect our changing priorities. The programme and extent of individual sites within the programme may also be revised following engineering assessment during the design phase, and additional sites may be added or others advanced if their condition deteriorates rapidly so that we need to react in order to keep the highway in a safe and serviceable condition.

Further information about how we manage our highway infrastructure, including our county-wide five-year forward works programme, may be found on our website:

<https://www.kent.gov.uk/about-the-council/strategies-and-policies/transport-and-highways-policies/managing-highway-infrastructure>

In addition to planned maintenance of our highway assets, this report includes transportation and safety schemes, developer funded works, Combined Members Grant schemes, and planned maintenance of public rights of way.

Road, Footway & Cycleway Renewal and Preservation Schemes – see Appendix A

Drainage Repairs & Improvements – see Appendix B

Street Lighting – see Appendix C

Transportation and Safety Schemes – see Appendix D

- **Casualty Reduction Measures**
- **Externally Funded Schemes**
- **Major Capital Programme**

Developer Funded Works – see Appendix E

Bridge Works – see Appendix F

Traffic Systems – see Appendix G

Combined Members Grant – Member Highway Fund – see Appendix H

Road Markings – see Appendix I

Conclusion

1. This report is for Members' information.

Contact Officers:

The following contact officers can be contacted on **03000 418181**

Pauline Harmer	Senior Highway Manager East Kent
Kevin Gore	Canterbury Highway Manager
Alan Casson	Strategic Asset Manager
Carol Valentine	Drainage Asset Manager
Helen Rowe	Structures Asset Manager
Sue Kinsella	Street Light Asset Manager
Toby Butler	Traffic Operations and Technology Manager
Jamie Hare	Development Agreements Manager
Nikola Floodgate	Road Safety and Active Travel Group Manager
Lee Burchill	Major Capital Programme Manager
Jonathan Dean	Highway Manager Special Projects/HSR/Signs & Lines

Appendix A – Road, Footway and Cycleway Renewal and Preservation Scheme

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged and the residents will be informed by a letter drop to their homes.

Road Asset Renewal Schemes – Contact Officer: Byron Lovell			
Road Name	Parish/Town	Extent of Works	Current Status
A28 Ashford Road	Chartham	Bends between Hatch Lane and Shalmsford Street	Completed
Tankerton Road	Whitstable	St Annes Road to Bennell's Avenue	Programmed 24 th February 2026
Broad Oak Road	Canterbury	Kingsmead RDBT to Hawthorn Avenue	To be programmed
A28 Pin Hill and Rhodus Town	Canterbury	From Watling Street Roundabout and Wincheap Roundabout in both directions	To be programmed
Road Asset Preservation Schemes - Contact Officer: Aaron Divall			
Micro Surfacing			
Road Name	Parish/Town	Extent of Works	Current Status
Hoath Road	Hoath	Bredlands lane to Hawe Lane	Completed Spring/Summer 2025
Sandpit Hill	Chislet	The Glen to Hollow Street	Completed Spring/Summer 2025
Hardres Court Road	Upper Hardres	Bursted Hill to The Street	Completed Spring/Summer 2025
Church Lane	Barham	A2 to Rabbit Hole	Completed Spring/Summer 2025
Gravel Castle Road	Barham	From Church Lane to Old Dover Road	Completed Spring/Summer 2025
Church Hill	Harbledown	The Mint to Faulkners Lane	Completed Spring/Summer 2025
Church Road	Hoath	Hoath Road to Marley Lane	Completed Spring/Summer 2025
Chestfield Road	Chestfield	Willow Way To South Street	Currently proposed for 26/27 Season

Burnt House Hill (overlay)	Wickhambreaux	Stodmarsh Road to Hollybush Lane	Currently proposed for 26/27 Season
Hawe Lane (overlay)	Sturry	Hoath Road To Ladywood Road (Overlay)	Currently proposed for 26/27 Season
Surface Dressing			
Road Name	Parish/Town	Extent of Works	Current Status
Grove Road	Wickhambreaux	The List to Stodmarsh Road	Completed Spring/Summer 2025
Bekesbourne Lane	Bekesbourne	Station Rd to Hode Lane	Completed Spring/Summer 2025
Mystole Lane	Mystole	The Downs to Penny Pot Lane	Completed Spring/Summer 2025
Littlebourne Rd	Canterbury	Stodmarsh Rd to Swanton Lane	Completed Spring/Summer 2025
Wingham Rd	Littlebourne	Nailbourne to Cheville Lane	Completed Spring/Summer 2025
Hackington Road	Tyler Hill	Thornden Wood Road To Link Road	Currently proposed for 26/27 Season
Maypole Road	Hoath	Maypole Lane (North) To Church Road	Currently proposed for 26/27 Season
Hoath Road	Hoath	Hawe Lane To Hoades Court	Currently proposed for 26/27 Season
Hardres Court Road	Lower Hardres	Fausett Hill To Catts Wood Road	Currently proposed for 26/27 Season
Firs Road, Wick Lane	Womenswold	Woolage Green Road To A2	Currently proposed for 26/27 Season
Chalkpit Hill/School Lane	Bekesbourne	Carter Road To Station Road	Currently proposed for 26/27 Season
Boyden Gate Hill/Church Lane	Chislet	Chitty Lane To Highstead	Currently proposed for 26/27 Season

Footway/Cycleway Asset Renewal & Preservation Schemes - <i>Contact Officer: Neil Tree</i>			
Road Name	Parish/Town	Extent of Works	Current Status
Albert Street	Whitstable	<u>Footway Reconstruction</u> Sections throughout entire extents.	Completed
Argyle Road	Whitstable	<u>Footway Reconstruction</u> Entire extents	Completed
Walmer Road and Belton Close	Whitstable	<u>Footway Reconstruction</u> Entire extents	Completed
Norman Road and Kingsley Road	Whitstable	<u>Footway Reconstruction</u> Entire extents	Completed
Montague Street	Herne Bay	<u>Footway Reconstruction</u> Entire extents	Completed
St. Peters Road	Whitstable	<u>Footway Reconstruction</u> Entire Extent	Completed
St. Annes Drive	Herne Bay	<u>Footway Reconstruction</u> Entire Extent	Completed
Stanley Gardens	Herne Bay	<u>Footway Reconstruction</u> Entire Extent	Completed
Kite Farm (Phase 1)	Swalecliffe	<u>Footway Reconstruction</u> Entire Extent of outer footway Kite Farm	Works commenced and on-going.
Regent Street	Whitstable	<u>Footway Reconstruction</u> Entire length of footway on the West side of the carriageway.	Completed
Aldridge Close	Herne Bay	<u>Footway Reconstruction</u> Sections throughout entire length.	Currently proposed for financial year 2026/27

Baddlesmere Road	Whitstable	<u>Footway Reconstruction</u> Sections throughout entire length.	Currently proposed for financial year 2026/27
Canterbury Road	Littlebourne	<u>Footway Reconstruction</u> Northern Footway from Little Acres towards Canterbury	Currently proposed for financial year 2026/27
Deansway Avenue	Sturry	<u>Footway Reconstruction</u> Entire Extent	Currently proposed for financial year 2026/27
Florence Avenue	Whitstable	<u>Footway Reconstruction</u> From Shamrock Avenue to PROW	Currently proposed for financial year 2026/27
Kite Farm (Phase 2)	Swalecliffe	<u>Footway Reconstruction</u> Entire Extent of inner footway Kite Farm	Currently proposed for financial year 2026/27
Rowland Drive	Herne Bay	<u>Footway Preservation</u> Entire extents	Currently proposed for financial year 2025/26
St Alphege Close	Whitstable	<u>Footway Preservation</u> Entire extents	Currently proposed for financial year 2025/26

Appendix B - Drainage

Drainage Repairs & Improvements - <i>Contact Officer Carol Valentine</i>			
Road Name	Parish	Description of Works	Current Status
Box Iron Road	Womenswold	Replacement of pipe, pipe repairs, investigation works	Works Complete
Whitehall Road	Canterbury	Trial holes	Works Complete
Canterbury Road	Herne	Drainage improvement works to reduce surface water flooding on the highway	Works Complete
Tile Kiln Hill	Blean	Replacement of footway cover and footway patching	Works Complete
Athol Road	Whitstable	Gully Replacement	Works Complete
Hollow Lane	Canterbury	Gully Replacement	Works complete
Island Road	Sturry	Gully Replacement	Works Complete
Island Wall	Whitstable	Gully Replacement	Works Complete.
White Horse Lane	Canterbury	Gully Replacement	Works Complete
Whitstable Road	Canterbury	Gully replacement and trial hole	Works Complete
Ashford Road	Chartham	Gully replacement	Works Complete
Elham Valley Road	Canterbury	Repairs to existing chamber	Works Complete
Fordwich Road	Sturry	Gully replacement	Works Complete.
Tower Way	Canterbury	Replacement of drainage channel	Cancelled
Wife of Bath Hill	Canterbury	Replacement of gully and associated pipework	Works Complete

Renvile Farm Road	Bridge	Investigation works and soakaway improvements	Works complete
White Horse Lane	Canterbury	Gullies and pipe replacement	Works complete
St, Martins Hill	Canterbury	Gully replacement	Works complete
Dering Road	Bridge	Gully and pipework replacement	Works complete
Greenhill Road	Herne Bay	Cleansing and investigation works	Works Complete
Reculver Road	Herne Bay	Cleansing and investigation works	Works complete
Pean Hill	Whitstable	Cleansing and investigation works	Works complete
Tyle Kin Hill	Canterbury	Pipe replacement	Works complete
Hales Drive	Canterbury	Replace 2 gullies and associated pipework	Works programmed 16/02/2026
Hampton Pier Avenue	Herene Bay	Replace 1 gully and associated pipework	Works Complete
Kingfisher court	Herne Bay	Replace 1 gully and associated pipework	Works programmed 26/02/2026
Orchard Street	Canterbury	Investigation works and pipe replacement	Works programmed 16/03/2026
Stodmarsh Road	Stodmarsh	Replace 1 gully and associated pipework and investigations	Works programmed 16/02/2026
Sweechgate Road	Sweechgate	Replace 5 gullies and associated pipework	Works programmed 30/03/2026
Tile Kiln Hill	Blean	Replace 1 catchpit	Works programmed 23/03/2026

Appendix C – Street Lighting

Structural testing of KCC owned streetlights has identified the following as requiring replacement. A status of complete identifies that the column replacement has been carried out. Programme dates are identified for those still requiring replacement.

Street Lighting Column Replacement – <i>Contact Officer Sue Kinsella</i>			
Road Name	Location	Description of Works	Current Status
Canterbury Road FCMN023	Herne Bay	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
St Dunstan's Street FSHJ001	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
St Dunstan's Street FSHJ501	Canterbury	Replacement of 1 Signpost complete with LED Lantern	Works to be completed by end of June 2026
Old Dover Road FOAV001	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Shore Close FSSA002	Herne Bay	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
St Peters Street FSKM004	Canterbury	Replacement of 3 streetlights complete with LED Lanterns	Works to be completed by end of June 2026
Old Dover Road FOAW001	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
New Dover Road FNAQ007	Canterbury	Replacement of streetlight complete with LED Lantern	Works to be completed by end of June 2026
Broak Oak Road FBIH303	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Job cancelled as issues with electrical supply.
High Street FHDW001	Whitstable	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Vauxhall Road FVAPTEMP	Canterbury	Removal of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026

St Thomas Hill FSLC005	Canterbury	Replacement of 2 streetlights complete with LED Lanterns	to be completed by end of June 2026
Old Dover Road FOAV008	Canterbury	Replacement of 2 streetlights complete with LED Lanterns	to be completed by end of June 2026
Castle Street FCCC014	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
London Road FLCS001	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
High Street FHDS023	Herne Bay	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
East Street FEAN004	Herne Bay	Replacement of 1 streetlight complete with LED Lantern	Completed
New Dover Road FNAQ004,005,011	Canterbury	Replacement of 5 streetlights complete with LED Lanterns	004,005 & 011 to be completed by end of June 2026
New Dover Road FNDD030	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
Saddelton Road FSAB900	Whitstable	Replacement of 1 Feeder Pillar complete	Works in progress awaiting completion
Bekesbourne Road FBLM007	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
York Road FYAH003	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
Church Lane FCFO005	Canterbury	Replacement of 1 streetlight complete with LED Lantern	to be completed by end of June 2026
Castle Street FCCC303	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026

St Dunstan's Terrace FSHL004	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Thanet Way FTBN522	Herne Bay	Replacement of 1 Signpost complete with LED Lantern	Completed
Chaucer Road FCDP008	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Completed
Island Road FIBB042	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Thanet Way FTBF058	Whitstable	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Reeves Way FRGO013	Whitstable	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Millstrood Road FMFA511	Whitstable	Replacement of 1 Signpost complete with LED Lantern	Works in progress awaiting completion
Victoria Road FVBD503	Canterbury	Replacement of 1 Signpost complete with LED Lantern	Works to be completed by end of June 2026
Lyndhurst Close FLEJ002	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
Winchling Close FWEI002	Canterbury	Replacement of 1 streetlight complete with LED Lantern	Works to be completed by end of June 2026
St Stephens Rd FSKZ511-512-513-514	Canterbury	Replacement of 4 Signposts complete with LED Lantern	Works in progress awaiting completion
Old Dover Rd FOAV016	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Godwin Rd FGBV022	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Windsor Rd FWFS003	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026

Station Rd West FSME002- 003- 004-008-010	Canterbury	Replacement of 5 ornate streetlights complete with LED lantern	Works to be completed by end of June 2026
High Street FHDS002-003- 004-005-014-015- 018-019-321	Herne Bay	Replacement of 9 streetlights complete with LED lantern	Works to be completed by end of June 2026
Mickleburgh Hill FMDN005 & 006	Herne Bay	Replacement of 2 streetlights complete with LED lantern	Works to be completed by end of June 2026
Pier Avenue FPCX021	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Sea Street FSBU019-029- 034-036-037	Herne Bay	Replacement of 5 streetlights complete with LED lantern	Works to be completed by end of June 2026
Hampton Pier Avenue FHAR007	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Hampton Gardens FHAQ008-010- 011-012-013-014	Herne Bay	Replacement of 6 streetlights complete with LED lantern	011 completed the rest are in progress awaiting completion
Hampton Close FHHT008	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Clifftown Gardens FCHJ011	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Carlton Hill FCBO009	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Selsea Avenue FSCM015	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Completed
Tankerton Rd FTAG012	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Northwood Road FNCP019 004 007 017	Whitstable	Replacement of 1 streetlight complete with LED lantern	019 Completed, 004 007 017 Works to be completed by end of June 2026
Station Road FSMB014	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026

Warwick Road FWAS301	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Reculver Drive FRBO018	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Manor Road FMAK001	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Cornwallis Avenue FNCQ003	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Completed
Reeves Way FRGO018-019- 022	Whitstable	Replacement of 3 streetlight complete with LED lantern	Works to be completed by end of June 2026
Clapham Hill FCOR006	Whitstable	Replacement of 1 streetlight complete with LED lantern	Completed
Clapham Hill FCOS501-502- 503-504	Whitstable	Replacement of 4 Signposts complete with LED Lantern	Completed
Thanet Way FTBJ501-502	Herne Bay	Replacement of 5 Signposts complete with LED Lantern	Works to be completed by end of June 2026
Cornwall Rd FCJW028	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Completed
Eddington Lane FEAV005	Herne bay	Replacement of 1 streetlight complete with LED lantern	Completed
Church Hill FUAO012	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Kingsmead Rd FKBP003	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Sturry Road FSNV044	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Sturry Road FSNW030	Canterbury	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Ashford Road FADX001 & 007	Canterbury	Replacement of 2 streetlight complete with LED lantern	Works to be completed by end of June 2026

Box Iron Road FUED502 & 504	Canterbury	Replacement of 2 Signposts complete with LED Lantern	Completed
Longfield Close FLFG003 & 008	Whitstable	Replacement of 2 streetlight complete with LED lantern	Completed
Primrose Way FPGR008 & 015	Whitstable	Replacement of 2 streetlight complete with LED lantern	Completed
Suffolk Street FSNY001	Whitstable	Replacement of 1 streetlight complete with LED lantern	Completed
Speedwell Road FSSO030	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Beaconsfield FBBN005	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works in progress awaiting completion
Barley Close FBAM005	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Northwood Road FNCP004 & 007	Whitstable	Replacement of 2 streetlight complete with LED lantern	Works to be completed by end of June 2026
St Peters Road FSKL010	Whitstable	Replacement of 1 streetlight complete with LED lantern	Completed
Terrys Lane FTAZ002	Whitstable	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Nelson Road FNAL005 & 008	Whitstable	Replacement of 2 streetlight complete with LED lantern	005 Completed, 008 to be completed by end of June 2026
Beach Street FBBG002	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026
Whitstable Road FWHQ005	Herne Bay	Replacement of 1 streetlight complete with LED lantern	Works to be completed by end of June 2026

Appendix D – Transportation and Safety Schemes

Casualty Reduction Measures

The Schemes Planning & Delivery team is implementing schemes within Canterbury District, in order to meet Kent County Council's strategic targets (for example, addressing traffic congestion or improving road safety). Casualty reduction measures have been identified to address a known history of personal injury crashes. Current status correct as of 5th March 2026.

Local Transport Plan Funded Schemes – <i>Contact Officer: Briony Chaplin</i>		
Road Name	Description of Works	Current Status
Casualty reduction measures (reactive) – Canterbury		
25-AS-CRM-1720 A28 Ashford Road/ Canterbury Road, Ashford & Canterbury Route Study from Branch Road, Chilham to Riverside, Chartham	• Improved 'Give Way' signing at Ashford Road/Canterbury Road junction and Canterbury Road/Shalmsford Street junction. • Improved side road warning signage • Improved speed limit terminal signs • Verge marker posts in vicinity of Sunnybank Garage • Improved bend warning signs in vicinity of Nickle Lane, Chartham	Works completed
23-CA-CRM-626 North Lane, Canterbury	Mini roundabout junction realignment and signing	Design complete. Our works need to happen after some external works. We are working together with C.C.C to deliver works in a logical order and share road space. No road closure date programmed yet.

26-CA-CRM-2561 A290 Whitstable Road, Canterbury	A290 Whitstable Road junction with Forty Acres Road and London Road, Canterbury. CRM Cluster site: Lighting, signing and dropped kerb improvements.	Currently in design – Delivery expected in Autumn/Winter 2026
26-CA-CRM-2562 A290 St Dunstan's Street, Canterbury	St Dunstan's Street junction with Station Road West. CRM Cluster site: Relocation of zebra crossing on Station Road, signing and surfacing.	Outline design in progress and local consultation will follow
26-CA-CRM-2564 Chartham Downs Road, Canterbury	Chartham Downs Road junction with Redhouse Lane & Iffin Lane. CRM Cluster site: Closure of Redhouse Lane.	Design in progress with TRO and local consultation to follow. Delivery expected in Autumn/Winter 2026 if the consultation results are positive.
26-CA-CRM-2565 St George's Place, Canterbury	St Georges Place junction with Waitrose car park access. CRM Junction site: Improve dropped kerbs each side of junction. Street Lighting to improve illumination in area.	Street lighting alterations are expected to be carried out in summer 2026 (subject to road space availability) with the footway alterations following on later in the year
26-CA-CRM-2566 A28 Ashford Road, Chartham	A28 Ashford Road junction with Howfield Lane. CRM Junction site: Lighting, signing and lining.	Junction lighting under investigation. Signing alterations expected in Summer/Autumn 2026
LTP Schemes Canterbury		

Externally Funded Schemes

Road Safety and Active Travel Team is implementing schemes within **Canterbury** funded by external corporations whilst still meeting Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Briony Chaplin			
Road Name	Description of Works	Source of Funding	Current Status
Nothing to report.			

Active Travel Fund (provided by Active Travel England)			
Road Name	Description of Works	Source of Funding	Current Status
25-CA-LTP-1878 Kingsmead Road, Canterbury	Pedestrian Crossing	Active Travel	Design complete. Expected delivery is August 2026

Developer Funded (S106) Schemes

Externally Funded Schemes – Contact Officer: Briony Chaplin			
Road Name	Description of Works	Source of Funding	Current Status
23-CA-AC-867 Sturry Road	Extend existing bus lane on Sturry Road near Riverside Development to Tourtel Road and widening carriageway to accommodate a bus layby	Active Travel	Investigation/initial designs are being developed which will include an estimate of costs. Once designs and costs are known, a decision will be required on progression to construction if sufficient funds available.

Military Road/Tourtel Road	Investigate potential for road widening of part of Military Road from it's junction with Chaucer Rd heading to Tourtel Rd roundabout	Developer funded (S106)	Investigation/initial designs are being developed which will include an estimate of costs. Once designs and costs are known, a decision will be required on progression to construction if sufficient funds available
25-CA-EXT-2233 Old Ruttington/New Ruttington Lane	Cycle/walking and wheeling Improvements leading up to the controlled crossing on Military Rd	Levelling Up Fund	Works Ordered – due to commence 9th February 2026
25-CA-EXT-2232 Military Road/Brymore Road footway link	Cycle/walking and wheeling Improvements to footway connecting the two roads.	Levelling Up Fund	Works Ordered – due to commence 16 th February

Major Capital Programme

The Major Capital Programme team is implementing schemes within Canterbury District in line with Kent County Council's strategic targets with the road network.

Externally Funded Schemes – Contact Officer: Kirandeep Kunner			
Project Name	Description of Works	Source of Funding	Current Status
SLR Sturry Link Road	New link road avoid bottleneck at Sturry Crossing to reduce congestion and support housing growth.	Local Growth Fund	Construction remains on track to commence in spring 2026, with expected completion in early 2028. The first stage of archaeological investigations is now complete.

Appendix E – Developer Funded Works

Developer Funded Works (Section 278 Agreement Works) – Contact Officer: [Peter Morris]				
Scheme Name	Mastergov File Ref No	Parish/Town	Description of Works	Current Status
Estuary View, Whitstable A2990	CA003022	Whitstable	New junction, road widening	Final snagging due
Herne Bay Town Centre	CA003035	Herne Bay	Public Realm, Improvements	Final snagging due
Hoplands Farm, Island Road A28	CA003066	Hersden	New junction, road widening	Works complete. In maintenance period
Cockering Road & Strangers Lane	CA003069	Thanington	2 x new access	Final snagging due
Bredlands Lane	CA003075	Westbere	2 x new access	Final snagging due
The Hill	CA003099	Littlebourne	New access, buildouts	Final snagging due
Vauxhall Road	CA003112	Canterbury	2 x new access	Works complete
A28 and A2 (London bound) off-slip	CA003034	Thanington	2 x new signalised junctions, de-trunking of existing off-slip	Works complete
St Nicholas Road j/w A28	CA003065	Thanington	New signalised junction	Final snagging due
Rhodaus Town & Old Dover Road	CA003146	Canterbury	Alterations to signalised crossing	Final snagging due
Reeves Way	CA003039	Chestfield	Road narrowing for cycleway/footway	Not yet complete.
Reeves Way extension	CA003467	Chestfield	Extension to Reeves Way	Works complete.
Richmond Road	CA003486	Whitstable	Crossover for emergency access	Works complete
Barton Court School, Spring Lane	CA003140	Canterbury	2 x new access	Final snagging due
Broad Oak Farm, A291, Herne Bay Road	CA003453	Sturry	New roundabout, right turn lanes	Works complete

Rhodaus Town	CA003457	Canterbury	New footway/cycleway	Works complete. In maintenance period
Hillborough - Sweechbridge Road Entrance	CA003496	Reculver	New access	Works complete
Herne Bay Crematorium, Bullockstone Road	CA003483	Herne Bay	New access	Final snagging due
St George's Street	CA003504	Canterbury	Public realm improvements	Final snagging due
Thorden Wood Road (Western Bellmouth)	CA003492	Greenhill	New access	Not yet complete.
35-41 New Dover Road	CA003455	Canterbury	New crossovers	Final snagging due
Cockering Road, Thanington opposite Manor Close	CA003464	Thanington	New access	Final snagging due
Thorden Wood Road (Northern Bellmouth)	CA003511	Greenhill	New access	Not yet complete.
St Luke's Close / St Andrew's Close	CA003155	Whitstable	Bus gate	Works complete
The Boulevard, Altira Park,	CA003512	Herne Bay	New access	Works complete
Old Thanet Way, A2990	CA003507	Whitstable	Puffin crossing and new access	Works complete. In maintenance period
Bullockstone Road, Former Driving Range	CA003510	Herne Bay	New access	Works complete. In maintenance period
Osborne Gardens/Terminus Drive	CA003539	Herne Bay	New access and closure of Terminus Drive	Works complete

Strode Farm - Canterbury Road (A291), Eastern Junctions to Lower Herne Relief Road, Eddington Interchange	CA003456	Lower Herne	Roundabout changes, new access and new on-slip to A299	Works complete
Howe Barracks, Littlebourne Road	CA003055	Canterbury	New signalised junction	Not yet complete.
Bullockstone Road/Owls Hatch Road	CA003540	Herne Bay	New access	Not yet complete.
Hillborough - May Street Central & Bogshole Lane	CA003487	Reculver	Footway/cycleway	Not yet complete.
Montpelier, Clapham Hill	CA003519	Whitstable	New access and Footway/cycleway	Works complete
Alberta Holiday Park, Faversham Road	CA003548	Seasalter	New access, footways and build out	Works complete
Spice Master Site, Island Road	CA003472	Sturry	New access	Works complete
Westgate Towers	CA003552	Canterbury	LUF Works Surface enhancements	Not yet complete.
Monastery Street, Canterbury	CA003559	Canterbury	Footway improvements	Works complete
Dane John Gardens	CA003565	Canterbury	LUF Works Surface enhancements	Not yet complete.
Blean Common, Blean	CA003568	Blean	New access	Not yet complete.
Church Lane, Stour Street, St Peters Street,	CA003550	Canterbury	LUF Works Footway improvements	Not yet complete.
The Boulevard	CA003558	Herne Bay	New arm to mini roundabout	Not yet complete.
Longport Car Park, A257, Ivy Lane	CA003579	Canterbury	LUF Works Surface/access enhancements to car park frontage	Not yet complete.

St George's Lane	CA003571	Canterbury	LUF Works Surface enhancements	Works complete
City Wall	CA003560	Canterbury	LUF Works Footway improvements	Not yet complete.
St George's Square	CA003580	Canterbury	LUF Works Surface enhancements	Not yet complete.
Three Cities, Best Lane, High Street	CA003582	Canterbury	LUF Works Surface enhancements	Not yet complete.
16-106 Broad Oak Road	CA003482	Canterbury	New access	Not yet complete.
The Boulevard, Altira Park	CA003592	Herne Bay	New footway	Not yet complete.
Castle Row	CA003564	Herne Bay	Footway improvements	Not yet complete.
Seasalter Cross	CA003544	Seasalter	Junction improvements	Not yet complete.
St Radigunds Street / Church Lane	CA003567	Canterbury	LUF Works Surface enhancements	Not yet complete.

Appendix F – Bridge Works

Bridge Works – Contact Officer Helen Rowe			
Road Name	Parish	Description of Works	Current Status
Thanet Way A2990	Whitstable	Golden Hill Overbridge (9010) Bearing Replacement	Ground Investigation work completed. Results returned for further action.
Thanet Way A2990	Whitstable	Bullockstone Road Overbridge (9013) Bearing Replacement	Ground Investigation work completed. Results returned for further action.

Appendix G – Traffic Systems

There is a programme of scheduled maintenance to refurbish life expired traffic signal equipment across the county based upon age and fault history. The delivery of these schemes is dependent upon school terms and holiday periods; local residents, businesses and schools will be informed verbally and by a letter drop of the exact dates when known.

Traffic Systems - Contact Officer: Toby Butler		
Location	Description of Works	Current Status
A2990 Old Thanet Way near Eddington Way, Herne Bay (06/0959)	Refurbish existing traffic signal-controlled crossing and convert to near-sided pedestrian facilities	Completed October 2025

Appendix H - Combined Members Grant programme update

Member Highway Fund programme updates for the Canterbury District.

The following schemes are those, which have been approved for funding by both the relevant Member and by Andrew Loosemore, Director of Highways and Transportation. The list only includes schemes, which are

- in design
- at consultation stage
- about to be programmed
- recently completed on site.

The list is up to date as on 5th March 2026

The details given below are for highway projects only. This report does not detail

- contributions Members have made to other groups such as parish councils
- highway studies
- traffic/ non-motorised user surveys funded by Members.

More information on the schemes listed below can be found by contacting the Highway Manager for the Canterbury District, Kevin Gore.

[]

Details of Scheme	Status
Nothing to report.	

[]

Details of Scheme	Status
Nothing to report.	

Appendix I – Road Markings

This year will see the commencement of a multi-year strategic lining programme for the renewal of road markings, focusing initially on the Resilient Highway Network and A road network, with a view to expanding this to the B road network in time (dependent on funding).

A five-year programme has been developed, and will be reviewed and sense checked annually, with input from local district teams to ensure this programme remains sensitive to local requirements.

The delivery of these schemes is weather dependent; should it prove not possible to carry out these works on the planned dates, new dates will be arranged.

Road Marking Renewal Programme – <i>Contact Officer: Jonathan Dean</i>			
Road Name	Parish/Town	Extent of Works	Current Status
A28 Island Road	Various	From Babs Oak Road to Sarre Roundabout	Substantially Complete
A257 Wingham Road	Wingham	Stodmarsh Road to Cherville Lane	Complete

Legal Implications

1.1.1 Not applicable.

1.2 Financial and Value for Money Considerations

1.2.1 Not applicable.

1.3 Risk Assessment

1.3.1 Not applicable.

Contacts: Pauline Harmer / Kevin Gore 03000 418181